

PMOC Monitoring Report

National Capital Purple Line Light Rail Transit Project Montgomery and Prince George's Counties, MD

Maryland Transit Administration (MTA)

April 2020

PMOC Contract Number	DTFT60-15-D-00003		
Task Order Number	05	Project Number	FTA- DC-27-5312
Work Order Number	05		
OPs Referenced	25		

APTIM
17 Princess Road
Lawrenceville, NJ 08648

Deborah A. Boe

(b) (6)

EXECUTIVE SUMMARY

Project Description

The National Capital Purple Line (“Purple Line”) is a 16.2 mile east-west Light Rail Transit (LRT) line extending inside the Washington, DC Beltway from Bethesda in Montgomery County, MD to New Carrollton in Prince George’s County, MD. The Purple Line will operate largely at street level in a combination of dedicated and semi-exclusive right-of-way, and also includes segments on elevated structures and in tunnels. The alignment for the Purple Line will provide direct connections to Washington Metropolitan Area Transit Authority (WMATA) at Bethesda, Silver Spring, College Park, and New Carrollton, MD. The project will also connect to all three Maryland Area Regional Commuter (MARC) commuter rail lines, Amtrak, and local bus routes. The project includes twenty-one stations, two operations control / vehicle storage and maintenance facilities, and 25 light rail vehicles (LRVs). MTA is executing the project using a Public-Private Partnership (P3) method of project delivery. As documented in the Full Funding Grant Agreement (FFGA), the estimated project cost is \$2,407,030,288 and the scheduled Revenue Service Date (RSD) is December 31, 2022.

Project Status

Following the execution of the FFGA on August 22, 2017, the Purple Line Project is currently in the Construction phase, with Purple Line Transit Partners (PLTP) as the P3 Concessionaire.

Scope / Significant Activities

- Purple Line Transit Constructors (PLTC), the PLTP partner responsible for the design and construction of the capital project, continues with project design. MTA’s assessment of PLTC design progress is forecasting substantial design completion for Civil packages in June 2020, completion of Systems (except for fare collection) and testing packages in August 2020, and completion of the fare collection design package in 2021. The original Baseline Schedule anticipated design completion by late fall 2017. The current progress through early April 2020 reflects that 173 of the 213 total planned design packages, as being tracked by MTA, have been issued as Released For Construction (RFC). In MTA’s tracking system, the 213 packages include Systems as well as Civil and Utilities.
- MTA, PLTC and CSX reached conceptual agreement on the remaining CSX design issues. The implementing final design submittals are in process or are already in review by CSX, although several late CSX requests continue to be resolved.
 - Design of the mezzanine connector pedestrian bridge (non-FFGA) as “building concourse” space so that CSX will accept a 23-foot vertical clearance above the CSX tracks. In its review of the final design submittal, CSX made additional comments, and as a follow-up, PLTC is prepared additional code compliance documentation and submitted it to CSX for review in early March 2020 and continues to await CSX’s response.
 - New drainage connections (non-FFGA) were relocated from the CSX yard area to Montgomery County-owned property, pending Montgomery County formally accepting responsibility for one additional connection currently under CSX responsibility. Agreement in principle has been reached on the remaining

connection and formal documentation is in process. Cost responsibility to jack and bore to reach a second connection point continues and PLTP /MTA negotiations.

- All CSX comments on the final design for the new access road into the CSX yard (non-FFGA) have been resolved and this issue is closed.
- MTA and Washington Suburban Sanitary Commission (WSSC) reached agreement on an alignment primarily in the median of Veterans Highway into which to relocate the 66-inch water main that currently runs under the Glenridge Operation and Maintenance Facility (OMF). The original Purple Line GEC team will be performing the design, WSSC will provide the material and MTA will separately contract for the construction, avoiding impact with the P3 concessionaire's scope of work. This relocation is not schedule-critical work.
- PLTC reached resolution on the last remaining Alternate Technical Concept (ATC) identified during the proposal process, which is related to the use of jet fans at the Bethesda Station in lieu of vent shafts. The final determination of compliance with National Fire Protection Association (NFPA) Standard 130 and acceptability of the ATC is with the State Fire Marshall, who reviewed and signed off on the design in February 2020. Per established process, MTA will coordinate with PLTC once the final design package is released for construction to prepare the documentation to file substantiating that this change has no impact on the environmental decision on this project.
- MTA continues implementing its non-P3 construction contract activities:
 - Prince George's County Parks Polk Street Maintenance Facility Design-Build (D-B) contract. The D-B contractor, Forrester, final design package Revision 2 was approved by MTA with minor comments on March 26, 2020 and by MDE with minor comments on April 1, 2020. Forrester completed mobilization for construction in January 2020 and commenced with interior demolition. As of early April 2020, the North Building construction activities include installation of mechanical, electrical, plumbing (MEP) and Heating Ventilation and Air-Conditioning (HVAC) ductwork runs, completion of roof structure reinforcement and start of concrete masonry units (CMU) interior walls. South Building construction activities include completion of slab removal and preparation for CMU walls. Underground sanitary sewer and drainage work is ongoing throughout the site.
 - Off-site Wetlands Mitigation (Ken-Gar). The Design-Bid-Build construction contract was awarded and NTP was issued on September 5, 2019. Kickoff meetings were conducted, and the contractor applied herbicides for invasive species before the end of the fall season. The contractor mobilized in December 2019 and completed site surveys and the installation of Erosion and Sedimentation (E&S) Controls. Clearing and grubbing began in February 2020 is ongoing in the various segments of the project area. Replacement of topsoil and compost material placement are in process, and construction of the access road commenced.
 - Off-site Stream Mitigation (Paint Branch). The Design-Bid-Build construction contract was awarded and Notice to Proceed (NTP) was issued on September 5, 2019. The contractor mobilized in late November 2019. Installation of E&S Controls was completed and approved by Maryland Department of the

Environment (MDE) in early February 2020. Tree clearing for the airport access road was completed prior to the start of the moratorium on April 1, 2020, and partial tree-clearing and brush cutting was also conducted in other project areas.

- PLTC’s construction activities continued throughout the corridor. Utility relocations, drainage work and retaining and noise wall construction continue in various locations. Abutment construction for the Connecticut Avenue and Developers Bridge rail aerial structures continued. Construction of the piers for the new Talbot Avenue vehicular bridge commenced. Work continued on abutments and piers and their steel reinforcing at the Rock Creek LRT bridge and the Jones Mill Road underpass. Tree clearing was essentially completed along the CSX tracks prior to the April 1 moratorium. Bolting of the structural steel beams for the LRT and Capital Crescent Trail flyovers over the CSX and WMATA tracks and over Colesville Road continued. Construction of the Pier 6 at the Silver Spring Transit Center station continued. Traffic signal work continued at the Wayne Avenue/Dale Drive intersection. At Plymouth Tunnel east cut and cover area, the second of four scheduled placements of the concrete roof is in process. At Manchester Place Station, the third of four planned concrete roof placements was completed and the last placement is in preparation. Traffic signal work is ongoing at several locations on University Boulevard. The “M” on the University of Maryland (UMD) campus is ready to be relocated, but the university desires to have a ceremony before the existing location is decommissioned. Preparations are in process for total closure of Campus Drive at the CSX/WMATA underpass for utility relocation, excavation and installation of embedded track. Preparations for concrete placement on the Riverdale flyover continued. Construction of the approaches for the new Baltimore-Washington (B-W) Parkway Bridges continued. Ductbank construction along Veteran’s Parkway continued. At the Glenridge Operations and Maintenance Facility (OMF), interior construction continued. Factory Acceptance Testing of Traction Power Substation (TPSSs) #7 is in process at the manufacturing facility. The rail welding area for the Campus Drive underpass is being set up, with rail deliveries scheduled. Ballast curb is being installed along River Road, where rail strings have already been delivered. The project team reports that no supply chain issues have yet been experienced on the project due to COVID-19 impacts.
- Vehicle carshell manufacturing activities, coordinated with design progress, continued until the facility in Spain was shut down in late March 2020 and the final assembly facility in Elmira, NY was shut down in early April 2020 due to restrictions related to the coronavirus (COVID-19) pandemic. The following is the current status of LRV manufacturing as of early April 2020:
 - In Spain, resolution of MTA comments on Intermediate and Final Design packages continue. PLTC and Construcciones y Auxiliar de Ferrocarriles (CAF) are focusing on reaching 100% design complete while factory production has essentially stopped. In addition, CAF is completing the development of the on-site vehicle testing procedures, to be submitted to MTA. Seventy-five carshell segments have been completed to date. Of those, 42 have been painted, including the 35 that have already been shipped to the US.
 - Vehicle final assembly is being performed in CAF’s facility in Elmira, NY. There are currently 35 carshells (seven full vehicles) in Elmira. CAF assembled all five

carshell segments of the first vehicle (LRV 101) together, placed the vehicle on its trucks on the Elmira test track and started performing static testing in June 2019. At plant shutdown, LRV 101 was in static testing and low speed dynamic testing on the short Elmira test track. Environmental chamber testing of LRV 101 has been delayed and will be rescheduled after production in the Elmira facility resumes. The second vehicle (LRV 102) was assembled together and placed on its trucks and was also undergoing static testing. Final assembly of all five segments of the third, fourth, fifth, sixth and seventh vehicles has been suspended in various stages of final assembly activities in Elmira.

- Shipment of the first vehicle to the project site is dependent on readiness of on-site storage space, the test track and available traction power, and is currently anticipated in October 2020.
- MTA has continued to submit environmental re-evaluations as required based on design advancement and other causes. To date, PLTC and MTA have prepared multiple packages, primarily for minor Limits of Disturbance (LOD) cases, which were submitted to Federal Transit Administration (FTA) for review and have received FTA concurrence. There are currently no packages in FTA review. A small package of LOD cases recently prepared by PLTC underwent MTA review and were found to include only “no disturbance” cases with submittal of the package to FTA not required. MTA documented the review to file. PLTC and MTA are currently preparing two additional packages, the first consisting of a one LOD case that will be submitted to FTA for information, and the second is documentation of the Bethesda jet fan ATC that is expected to show less disturbance than was previously analyzed.
- MTA is responsible for providing offsite stormwater mitigation in Montgomery County. To date, MTA has accumulated a credit over 10 acres of designed, MDE-approved off-site Stormwater Management (SWM) capacity in its “bank”. MDE indicated that construction can proceed provided there is a positive balance of credits to construction impact. As of early April 2020, MTA assesses that onsite mitigation will be close to satisfying the construction mitigation requirements, but that construction of one site from the existing “bank” may be needed. The project continues to hold off advertising any construction of off-site mitigation sites until and unless it determines that the onsite mitigation is not sufficient.
- Right of Way (ROW) acquisition activities continue for the required 464 private parcels and 137 public parcels, for 601 parcels total. All the original P3 contract Exhibit 9 FFGA scope private parcels are in MTA possession. To date, 331 of the 464 private properties have completed settlement.
- MTA also evaluated and reduced the approximately 280 additional small acquisitions initially identified by the P3 Concessionaire for utility relocations to a current total of 173 parcels, of which 123 are private and 50 are public. To date, 168 of the additional 173 properties are in MTA possession through rights of entry, options and/or agreements. The remaining private parcels are not for utility relocations and are not as immediately needed. The cost responsibility for these additional parcels has not yet been negotiated.
- To date, all the identified 176 required relocations have been completed, however, costs for the moves completed continue to be filed in accordance with the applicable procedures.

Also, MTA is monitoring terms of agreement of the above property acquisitions that have not yet completed settlement, since some of them have the potential to result in the need for additional relocations.

- Preparation for Safety Certification is underway, including the development of the appropriate checklists for both design and construction.
- Relative to Management Capacity and Capability, in early March 2020, both the Executive Director of MTA Transit Development and Delivery (TDD) and the Purple Line Project Director announced that they were (separately) leaving the organization to accept positions elsewhere. The TDD Executive Director position has been filled on an “Acting” interim basis and a senior Project Management Consultant member has been added to the team on an interim basis to assist during these management transitions while MTA follows its process to fill the positions permanently. The recently created Deputy Project Director position is also currently vacant.

Cost

- The project’s documented expenditures are \$1,281.1 million through February 2020.
- There is significant risk that mitigation to recover the schedule and associated change order negotiations will result in substantial added costs to the project. See the **Major Problems and/or Issues** subsection below.
- Refer to the Core Accountability Table below for additional project cost information.

Schedule

- PLTC currently does not have an approved recovery schedule to address the one-year delay to the start of construction caused by the environmental lawsuit. In response to a letter that FTA issued to MTA in early August 2018 expressing concern with the amount of time that the project had advanced without an approved schedule, MTA prepared a working schedule update of the master project schedule and submitted “MTA Master Schedule August 2018”. The updated proposed baseline schedule was based on the negotiations as of August 2018 of the P3 contract schedule, which have been ongoing with PLTC since late 2017 and which had been detailed in prior PMOC Monthly Monitoring reports; but the update is not yet based on a mutually agreeable P3 contract schedule. See also the **Major Problems and/or Issues** subsection of this report, below.
- The following are the current key milestone dates for the project, showing the last approved (March 15, 2017) master project schedule, the MTA Master Schedule August 2018 proposed re-baseline and the (most recent) January 2020 progress update of the MTA Master Schedule proposed rebaseline. (Previously actualized milestones are not shown here for brevity but are presented in the body of the report.)

National Capital Purple Line LRT Key Milestone Dates			
Activity	Latest (March 15, 2017) Approved Project Schedule	MTA Master Schedule August 2018 (working baseline)	MTA Master Schedule; January 15, 2020 update
All Significant ROW Acquisition & Relocation	As needed by construction	---	All P3 contract Ex. 9 properties in possession
Commencement of Trial Running	---	03/09/2022	06/10/2022
P3 Ready to Commence Revenue Service	TBD	10/28/2022*	12/27/2022
MTA Opens for Revenue Service	3/2022	---	12/27/2022
Revenue Operations Date (includes contingency)	12/31/2022	---	12/31/2022
FFGA Revenue Service Date (includes contingency)	12/31/2022	12/31/2022	12/31/2022

* P3 Revenue Service date is based on MTA's working version of an updated integrated master project schedule based on earlier MTA/P3 Concessionaire negotiations, but which will likely be superseded by the P3 fully resource loaded phased schedule once negotiations have concluded and schedule agreement is reached. (see **Major Problems/Issues**, below).

Core Accountability

FFGA Core Accountability Items			
Project Status:		Original at FFGA:	Current Estimate (EAC):
Cost	Cost Estimate	\$2,407,030,289	\$2,407,030,289
Contingency	Unallocated Contingency	\$90,535,748	\$32,435,254
	Total Contingency (allocated plus Unallocated)	\$150,035,748	\$70,617,341
Schedule	Revenue Service Date (FFGA)	December 31, 2022	December 31, 2022
	MTA Target Revenue Service Date	March 31, 2022	December 27, 2022 NOTE 5
		Amount (\$)	Percent (as percent of total)
P3 Planned Value to Date	Total budgeted cost of work scheduled to date (if available) NOTE 1	Not Available	---
P3 Earned Value to Date	Budgeted cost of work completed to date, i.e., actual total value of work earned or done (if available) NOTE 1	Not Available	---
P3 Actual Cost	Total cost of P3 work completed to date (actual total expenditures)	\$818,494,959	45.0%
Total Project Actual Cost	Total cost of work completed to date (actual total expenditures)	\$1,281,052,012	53.2%

FFGA Core Accountability Items			
Contracts		Amount (\$)	Percent
	Total contracts awarded to date (Note 2)	\$2,327,610,871	96.7%
	Total construction contract awarded to date (construction contracts only) (Note 3)	\$1,057,424,971	98.4%
	Physical construction work completed (amount of construction contract work actually completed) (Note 4)	\$361,435,881	34.2%
Major Issues	Status	Comments / Action / Planned Action	
	See discussion below		
	Date of Next Quarterly Meeting (if known):		May 14, 2020

NOTE 1 (Core Accountability Table). The Planned Value to Date and the Earned Value to Date are currently not available, since even approximated values have become unreliable and/or misleading until re-baselining of the P3 cost-loaded schedule is completed. This effort is ongoing with the P3 Contractor.

NOTE 2 (Core Accountability Table). Amount includes value of all construction, right of way, vehicle and professional services contracts awarded to date (right of way “awarded” value is the cost of right of way to date). Percentage is calculated based on total project cost estimate of \$2,407,030,289.

NOTE 3 (Core Accountability Table). Amount includes the SCC 10 through 50 values of all contracts awarded to date. Percentage is calculated based on total project planned SCC 10 through 50 costs contained in the latest project SCC Workbook.

NOTE 4 (Core Accountability Table). Amount includes the SCC 10 through 50 values expended to date. Percentage is calculated based on total project planned SCC 10 through 50 costs contained in the latest project SCC Workbook.

NOTE 5 (Core Accountability Table). The Current Estimate at Completion (EAC) for the Schedule (MTA Target Revenue Service Date) of December 27, 2022 is from MTA’s working version of an updated integrated master project schedule progressed through January 15, 2020, which is based on MTA/P3 Concessionaire negotiations to date, but for which final agreement with the P3 Concessionaire has not been reached. This will likely be superseded by the most recent fully resource loaded phased schedule currently under negotiation.

Major Problems and/or Issues

- Due to the impacts of the initial lawsuit filed by the Friends of the Capital Crescent Trail, it has been challenging for MTA to strictly follow the procedures and practices established in the Purple Line Project Management Plan (PMP) and its sub-plans.
- According to the PMP, the Master Schedule is to be updated monthly; however, the most recent approved Master Project Schedule update is as of March 15, 2017. Since the December 2016 baseline schedule no longer reflects project conditions, the project does not currently have a current approved resource-loaded Master Integrated Project Schedule to serve as a management tool.
- In May 2018, MTA issued a directive letter for PLTC to incorporate the workshop mitigations, but agreement on a mitigated project schedule was still not imminent. In summer 2018, the Maryland Secretary of Transportation strongly encouraged PLTP to negotiate in good faith, and in August 2018, FTA sent a letter expressing concern with the amount of time that the project has advanced without an approved schedule and requested MTA’s formal response by September 30, 2018. In response, MTA prepared a working

schedule update (proposed re-baseline) of the master project schedule. The update is based on the schedule negotiations as of August 2018 but does not have the full mutual agreement of both parties. MTA performs monthly progress updates of the MTA Master Project Schedule based on the progress updates received from PLTP as well as from its internal staff, relative to the proposed August 2018 re-baseline.

- Although the most recently issued schedule update (January 15, 2020) of the MTA Master Project Schedule continues to show the start of revenue service prior to the FFGA RSD of December 31, 2022, the current MTA forecasted PLTP Commencement of Revenue Service date is December 27, 2022, which provides essentially no schedule contingency for the nearly 3 remaining years of construction, testing and commissioning.
- The intensity of the schedule negotiations heightened in fall 2019, and the P3 concessionaire submitted a revised fully cost-loaded schedule in response to the terms of the negotiations. The submitted P3 schedule, which MTA has accepted for the purpose of the negotiations, reflects a phased project opening with the first phase opening at the end of 2022, and the second phase opening in mid-2023.
- Negotiations between MTA and PLTP to resolve the Purple Line cost and schedule impacts discussed in the two preceding bullets are currently ongoing in earnest with the objective to conclude in early 2020.
- There is significant risk that the project schedule as reflected in the FFGA will be affected, and it is anticipated that an MTA Purple Line Project Recovery Plan, including a revised contractually enforceable project schedule with adequate schedule contingency to address remaining project risks, will be required. MTA continues to prepare a draft Recovery Plan in accordance with the requirements of the FFGA, with the final cost, schedule and risk details to be incorporated after the completion of the negotiations with the P3 Concessionaire.
- Concurrent with schedule negotiations, MTA also continues negotiations on the Change Order submitted by the P3 concessionaire claiming cost impacts from the delayed FFGA execution. Final resolution of the cost and schedule impacts will depend on the resolution of the schedule, above. There is significant risk that the project cost as reflected in the FFGA will be affected, and it is anticipated that an MTA Purple Line Project Recovery Plan, including a revised project cost estimate with adequate cost contingency to address remaining project risks, will be required. MTA continues to address revised project costs in the draft Recovery Plan discussed in the preceding bullet, with the final cost, schedule and risk details to be incorporated after the completion of the negotiations with the P3 Concessionaire.
- PLTC's forecasted substantial completion of its design scope has slipped until June 2020 for Civil packages and August 2020 for most Systems packages, which is significantly behind the scheduled date of fall 2017 anticipated in the P3 contract. As a result, the construction progress is also behind schedule.

TABLE OF CONTENTS

EXECUTIVE SUMMARY	i
MONTHLY MEETING REPORT	1
A. Project Status	1
B. Project Management Plan and Subplans.....	13
C. Project Management Capacity and Capability.....	16
D. Project Cost.....	17
E. Project Schedule.....	19
F. Quality Assurance / Quality Control (QA/QC)	22
G. Safety and Security	23
H. Americans with Disabilities Act (ADA).....	24
I. Buy America	25
J. Vehicles and Vehicle Technology	26
PROJECT RISK.....	27
ACTION ITEMS.....	27
APPENDICES	28
Appendix 1 Safety and Security Checklist.....	29
Appendix 2 Top Project Risks.....	30
Appendix 3 Roadmap to Revenue Operations	31
Appendix 4 Project Map.....	32
Appendix 5 List of Acronyms	33
Appendix 6 Cost vs. Budget.....	36
Appendix 7 FTA SCC Workbook – BUILD Main, June 1, 2016 Update	37
Appendix 8 Project Schedule	38
Appendix 9 Vehicle Status Report	40
Appendix 10 Construction Photographs.....	41

MONTHLY MEETING REPORT

Introduction

The Project Management Oversight Contractor (PMOC) performed a review of MTA's Purple Line Project with the MTA project team on April 9, 2020 via telephone conference due to COVID-19 travel and social distancing restrictions. Updated information as of that date is reflected in this report.

A. Project Status

After the U.S. Court of Appeals reversed the vacation of the Record of Decision (ROD) in July 2017 (refer to the **Environmental** section of this report for details), the FFGA was executed on August 22, 2017, approximately one year later than planned. The Purple Line project is currently in the Construction phase.

MTA Design

MTA's General Engineering Consultant (GEC) completed the Purple Line project design to approximately 30% design level in fall 2013 with incremental enhancements through late 2015, and this design formed the basis of the Request for Proposal (RFP) for the P3 contract. See the **P3 (Purple Line Transit Constructors) Design** section below for the further advancement of this design.

MTA continued to advance the design to 100% for the following scopes, to support construction contracts under a Design-Bid-Build delivery method separate from the P3 scope:

- Stream mitigation – MTA completed the 100% design packages in June 2017 and received approval from MDE in May 2018. Several design adjustments were subsequently made based on further MDE comments up until the time that the construction contract was advertised on March 8, 2019. See the **Environmental Mitigation** subsection of this report for additional details.
- Wetlands mitigation – MTA completed the 100% design packages in June 2017, and subsequently addressed several late-arriving comments from MDE. Several design adjustments were subsequently made based on further Montgomery County comments up until the time that the construction contract was advertised on May 3, 2019. See the **Environmental Mitigation** subsection of this report for additional details.
- Montgomery County off-site SWM sites – MTA completed design and obtained MDE approval of more than the P3 contract-required 5 acres of off-site mitigation on May 29, 2018, ahead of the June 30, 2018 contract deadline. In late October 2019, MTA received MDE approvals for the next 5 acres to be added to the “bank”, satisfying contract requirements for 2019. MTA's subsequent discussions with MDE indicated that construction can proceed provided there is a positive balance

of credits to construction impact; since this is the case, MTA continues to evaluate if it will need to seek any further additions to the current credit “bank” for 2020. MTA may not need to actually construct any sites, depending on PLTC’s ability to provide on-site mitigation. See the **Environmental Mitigation** section of this report for the current requirements.

MTA also completed the design to support a D-B contract for the replacement of the existing Prince George’s County Parks Maintenance Facility with a facility on Polk Street. See the **Real Estate Activities** and the **Construction (MTA Scope)** sections of this report for further details.

P3 (Purple Line Transit Constructors) Design

Among the Purple Line Transit Partners (PLTP) partnership, Purple Line Transit Constructors (PLTC) is the partner responsible for the design and construction of the capital project.

PLTC reached resolution on the last remaining Alternate Technical Concept (ATC) identified during the proposal process that was approved by MTA subject to required approvals by authorities having jurisdiction, which is related to the use of jet fans at the Bethesda Station in lieu of vent shafts. The final determination of compliance with National Fire Protection Association (NFPA) Standard 130, which establishes acceptability of the ATC, is with the State Fire Marshall, who reviewed and signed off on the Bethesda Enclosed Trainway design that incorporates this change in February 2020. *MTA continues to coordinate with PLTC and is awaiting the final RFC design package to prepare the documentation to file substantiating that this change has no impact on the environmental decision on this project.*

MTA and Carr Properties in Bethesda, MD came to agreement on Carr providing for an underground box structure in which the Purple Line project activities can continue while Carr’s redevelopment proceeds above it. MTA and Carr Properties executed the Memorandum of Agreement (MOA) March 2018. The construction box was turned over to PLTC on May 31, 2019 in advance of PLTC’s readiness to access it for construction. The construction box is now being used by both PLTC and Carr to provide construction access needed for their respective projects.

CSX Railroad informed the project team that its updated design criteria, which were issued after the “setting date” of the P3 contract, are now applicable to the Purple Line design. MTA and CSX continued to work to resolve the applicable design criteria and affected project areas until mutually agreeable paths forward were defined for all areas by July 2019. *The following is the current status of the issues and their resolutions:*

- To address CSX comments that would have disallowed passenger amenities (fare gates and ticketing kiosks) on the Silver Spring Transit Center (SSTC) Purple Line mezzanine connector pedestrian bridge above CSX tracks, and that would have required a 25-foot vertical clearance, MTA, PLTC and CSX reached consensus on a design to interpret this area as a “building concourse”. In its review of the final

design submittal, CSX made additional comments, and MTA and PLTC met with CSX in mid-December 2019 to resolve these comments. As a follow-up, PLTC prepared additional building type and code compliance documentation and submitted to CSX for review in early March 2020 *and continues to await CSX's response.*

- CSX provided review comments disallowing revised drainage networks related to the Capital Crescent Trail work, which is non-FFGA and separately funded by Montgomery County, to connect to CSX's existing drainage culverts. By working with Montgomery County, the connections have been relocated from CSX property to Montgomery County property to eliminate them as a CSX issue. To fully accomplish this approach, two connections require resolution. Montgomery County needs to accept responsibility for one connection currently under CSX responsibility; *agreement was reached verbally and formal documentation between Montgomery County and CSX continues in process. A second location requires jack and bore operations, currently in process, to reach the connection point, with the cost of this connection to be settled along with MTA and PLTP negotiations for a settlement on the impact of the vacated ROD and delayed FFGA.* These changes affect the Capital Crescent Trail and are non-FFGA changes.
- Details for a new access road into the CSX yard that minimizes impact to both Purple Line and CSX operations were developed using Fenwick Lane for access with the trail crossing paved and marked as if it were a crosswalk. *PLTC submitted an updated final design concept to CSX, who approved the changes in March 2020, and this issue is now considered closed.*

MTA's assessment of PLTC design progress is forecasting substantial design completion for Civil packages in June 2020, completion of Systems (except for fare collection) and testing packages in August 2020, and completion of the fare collection design package in 2021. The original Baseline Schedule anticipated design completion by late fall 2017. *In March 2020, the number of planned design packages increased from 212 to 213, due to the splitting of a traffic package into two smaller packages to allow unrestrained work to proceed. The current progress through early April 2020 reflects that 173 of the 213 total planned design packages, as being tracked by MTA, have been issued as RFC.* In MTA's tracking system, the 213 packages include Systems as well as Civil and Utilities.

MTA project team members continue significant effort to facilitate PLTC design progress, including combining some intermediate design submittals via alternative documentation, allowing the issuance of drawings that have "clouded" areas of uncertainty with the information to be provided later by drawing revision, conducting in-person comment resolution workshops and assisting with MDE approvals where required. The PMOC noted that the additional effort expended by MTA and its GEC and Project Management Consultant (PMC) members to assist PLTC may be manifested in additional SCC 80 project costs.

Construction

MTA Scope

Although the P3 concessionaire is responsible for the majority of the project construction, MTA also has construction responsibility in the areas of the new Prince George's County Parks Maintenance Facility (which is part of the real estate effort and budget), wetlands mitigation, stream mitigation and possibly some offsite stormwater management sites. Forest mitigation has been accomplished by MTA without the need for additional construction. *The following is the current status of the MTA construction contracts.*

Prince George's County Parks Replacement Maintenance Facility

This Design-Build contract was awarded after the March 20, 2019 Board of Public Works (BPW) construction contract award approval. NTP for the base scope was issued to the D-B contractor, Forrester Construction Company, on April 5, 2019, and NTP for the "Add" and "Alternative" options was issued after award of those scopes in May 2019.

Forrester's final design package Revision 2 was approved by MTA with minor comments on March 26, 2020 and by MDE with minor comments on April 1, 2020. Forrester completed mobilization for construction in January 2020 and commenced with interior demolition.

As of early April 2020, the North Building construction activities include installation of MEP and HVAC ductwork runs, completion of roof structure reinforcement and start of concrete masonry unit (CMU) interior walls. South Building construction activities include completion of slab removal and preparation for CMU walls. Underground sanitary sewer and drainage work is ongoing throughout the site.

Several issues are being addressed, including removal of asbestos found in the existing Smoke/Fire Curtain panels, *replacement of the undersized and deteriorated sanitary sewer line and resolution of the discovery of previously unidentified concrete footings in the South Building.*

Off-site Wetlands Mitigation (Ken-Gar)

The Wetlands Mitigation construction contract was awarded after the September 4, 2019 Board of Public Works (BPW) award approval and NTP was issued to Environmental Quality Resources, LLC on September 5, 2019. Kickoff meetings were conducted during the week of September 9, 2019 and the contractor applied herbicides for invasive species. An inspection by the arborist was completed on November 7, 2019. The contractor mobilized in December 2019 and completed site surveys and the installation of Erosion and Sedimentation (E&S) Controls. Clearing and grubbing began in February 2020 *is ongoing in the various segments of the project area. Replacement of topsoil and compost material placement are in process, and construction of the access road commenced.*

Off-site Stream Mitigation (Paint Branch)

The Stream Mitigation construction contract was awarded after the September 4, 2019 BPW award approval and NTP was issued to Environmental Quality Resources, LLC on September 5, 2019. The pre-construction meeting was conducted on October 24, 2019. The contractor mobilized in late November 2019. Installation of E&S Controls was completed and approved by MDE in early February 2020. *Tree clearing for the airport access road was completed prior to the start of the moratorium on April 1, 2020, and partial tree-clearing and brush cutting was also conducted in other project areas.* Construction is planned to extend through 2021 due to separate seasonal moratoriums for forests and for streams that will affect construction of this project.

P3 Scope

Highlights of recent (through early April 2020) construction activities throughout the alignment include:

Area 1: Utility relocations, drainage work and retaining and noise wall construction continue in various locations. Abutment construction for the Connecticut Avenue and Developers Bridge rail aerial structures continued in process; girder placement for these bridges is scheduled to start the week of April 13, 2020. Construction of the piers for the new Talbot Avenue vehicular bridge commenced. Work continued on abutments and piers, including steel reinforcing, at the Rock Creek LRT bridge and the Jones Mill Road underpass. Except for a few trees that could not be removed in time, tree clearing was completed along the CSX tracks prior to the April 1 moratorium. Bolting of the structural steel beams for the LRT and Capital Crescent Trail flyovers over the CSX and WMATA tracks and over Colesville Road continues. Construction of the Pier 6 at the Silver Spring Transit Center station continued while preparations for Pier 7 commenced. Traffic signal work continued at the Wayne Avenue/Dale Drive intersection.

Area 2: At Plymouth Tunnel, the second of four scheduled placements of the concrete roof is in process. At Manchester Place Station, the third of four planned concrete roof placements was completed, with the last placement scheduled for the week of April 13, 2020. At the Bethesda Enclosed Trainway, construction is temporarily on hold during design and constructability coordination between the developer and the Purple Line project and is expected to resume in several weeks.

Area 3: Utility relocations, including water, sewer, gas, electrical and communications, and installation of drainage continue throughout Area 3, especially along University Boulevard and on the University of Maryland (UMD) campus. Traffic signal work is ongoing at several locations on University Boulevard. The "M" on the UMD campus is ready to be relocated, but the university desires to have a ceremony before the existing location is decommissioned. Preparations are in process for total closure of Campus Drive at the CSX/WMATA underpass for utility relocations, excavation and installation of embedded track there. Concrete deck placement on the Northeast Branch Anacostia Bridge is scheduled for April 15, 2020. Preparations for concrete placement on the Riverdale flyover continue. Construction of the approaches for

the new Baltimore-Washington (B-W) Parkway Bridges continued. Ductbank construction along Veteran's Parkway continued. At the Glenridge OMF, interior construction continued, including MEP rough-ins and installation of carpeting, floor tile, ceiling grids and tile, HVAC, elevators and cranes.

Corridor-Wide: Factory Acceptance Testing of TPSSs #7 is in process at the manufacturing facility. The rail welding area for the Campus Drive underpass track construction is being set up, with rail deliveries scheduled. Ballast curb is being installed along River Road, where rail strings have already been delivered. The project team reports that no supply chain impacts from the COVID-19 pandemic have yet been experienced on the project.

See Appendix 10 of this report for construction photographs.

Real Estate Activities

As of April 6, 2020, the total number of planned property acquisitions is 601, including 464 privately owned properties and 137 public acquisitions. For the private properties, to date a total of 476 offers were made including for parcels that were subsequently eliminated and 234 offers were accepted. All the original P3 contract Exhibit 9 FFGA scope private parcels are in MTA possession, some of which are properties that continue in condemnation under the State Highway Administration (SHA) process. To date, 331 of the 464 private properties have completed settlement, 33 additional properties are pending settlement and 100 condemnations are remaining to be settled. In August and September 2019, Montgomery County acquired the Woodmont Plaza property (formerly owned by Street Retail) in Bethesda for which MTA had a construction Rights of Entry (ROE). Montgomery County continues to prepare a deed of transfer of the Woodmont Plaza to MTA in return for MTA transferring the Kaldis property (acquired to provide project access during the construction phase) to Montgomery County at the end of project construction. All required public properties have been available for construction when needed.

Additional small parcel acquisitions were expected to be added to the total as utility down-guys and other utility relocation needs are identified as the project progresses. In December 2017, PLTC initially submitted a list of approximately 280 such utility relocation-related parcels and subsequently added to that list. MTA resolved that it will acquire these properties, rather than executing amendments to the utility agreement to have the utility companies perform this function. MTA's ability to perform appraisals in-house for these parcels or to waive appraisals for low value uncomplicated parcels is expediting the process somewhat. MTA continues to review such requests for additional properties from PLTC to eliminate the need wherever possible. *As of April 6, 2020, the list of additional acquisitions remains at 173 parcels. Of these, 50 are public property and will be acquired by agreement and 123 are private acquisitions. Also, most of the additional private parcels affect property already acquired or currently in the acquisition process. MTA is separately tracking the additional parcels (approximately 98% are for utility relocations) in its right of way tracking system to best manage changes to parcels already acquired or in the process of acquisition. As of April 6, 2020, 168 of the total additional 173 public and private*

properties are in MTA possession through rights of entry, options and/or agreements. Of the remaining five parcels, two are needed for the construction phase but are not yet impacting construction progress and three are not needed until after the start of revenue service. 57 of the properties are filed for condemnation, excluding those that were subsequently optioned or settled *and 64 properties have completed settlement*. The MTA and PLTC cost responsibility for each parcel has not yet been worked out, with the immediate effort being on expediting the acquisitions so as to not impact construction.

The Purple Line Project required a total of 176 relocations, of which 57 are residential and 119 are businesses. To date, all 176 identified move outs have been completed, however, costs for the moves completed continue to be filed in accordance with the applicable procedures. Also, MTA is monitoring terms of agreement of the above property acquisitions that have not yet completed settlement, since some of them have the potential to result in the need for additional relocations.

Properties that have not yet settled due to disputed compensation values have been going to trial in accordance with the ROW acquisition process. MTA is tracking actual acquisition costs versus planned expenditures so that contingency can be effectively managed, and MTA shares this information with the PMOC. *Settlement / condemnation values are trending approximately 39% higher than the Standard Cost Category (SCC) budget less contingency*, with a significant number of settlements yet to be reached. Assessment of forecasted costs yet to be expended for acquisition and relocation activities indicate that the remaining ROW allocated contingency will likely not be sufficient, and that some of the project's unallocated contingency will need to be applied to the completion of the Purple Line ROW scope. MTA is factoring these cost projections into its development of a Recovery Plan project cost estimate (see Project Cost section of this report).

MTA's delivery of properties to PLTC fell significantly behind the schedule committed in the P3 contract. On the other hand, PLTC's progress toward needing those properties for construction is also significantly behind the schedule anticipated in the P3 contract. To manage its risk relative to property availability for construction by the concessionaire, MTA assembled a task force of Purple Line project team members specializing in right of way, construction management, scheduling, risk management and third party agreements. During the peak property turnover periods of the project, the task force met on a weekly basis to review the forecasted property availability dates based on the latest ROW schedule update relative to the concessionaire's progressed schedule, including the concessionaire's "early start" and "late start" dates for construction activity on each property. *Recently, the task force has been meeting on an as-needed basis.*

The relocation of the existing Prince George's County Parks Maintenance Facility to make way for the siting of the new Purple Line Glenridge light rail maintenance facility is being implemented as a negotiated/functional replacement. MTA's Procurement Department led the Design-Build (D-B) contract solicitation for the Prince George's County facility. Refer to the **Construction** subsection of this report for the current status of this contract. Until construction is completed, the Prince George's County Maintenance facility functions have

been relocated to a temporary facility and are currently not being impacted by events related to the construction of the replacement facility.

Utility and Third Party Agreements

All major third party agreements, specifically, those agreements with Washington Gas, Verizon, Potomac Electric Power Company (Pepco), CSX Railroad, the University of Maryland (UMD), Montgomery County Parks, Prince George's County Parks, Washington Metropolitan Area Transit Authority (WMATA), Washington Suburban Sanitary Commission (WSSC), Montgomery County and Prince George's County, were executed as of June 7, 2016.

After execution of its Third Party Agreement, Verizon required that certain currently overhead lines be placed underground when they cross the alignment. To minimize the total cost impact of this change, MTA and Verizon reduced the number of occurrences to 34 locations. MTA is of the opinion that this is a betterment, and therefore the added cost is Verizon's responsibility, but Verizon has not yet accepted that position. PLTC submitted its cost estimate to place these 34 locations underground, and after extended cost negotiations between MTA and PLTC while the physical relocations were being implemented, a final Change Order value of approximately \$5.5 million was agreed in early March 2019. MTA plans to negotiate the cost responsibility with PLTC and Verizon after all major Verizon relocations are completed, and in the interim continues to carry this cost as betterment outside the FFGA scope.

In early June 2018, MTA and PLTP completed negotiation of all remaining third party agreements with the smaller utility and fiber companies. According to MTA, most of the minor fiber / telecom utilities are not co-located with the electrical utilities, and where they are, Pepco's arrangement with the fiber / telecom utilities does not require Pepco's relocation schedule to be driven by that of the minor fiber / telecom companies.

In addition, the need for amendments for existing executed agreements continue to be evaluated, with current significant items including:

- To date, the resolution of the design differences with CSX as discussed earlier in this report have been adequately handled through design review and concurrences and has not resulted in the need to amend to the CSX agreement.
- WSSC wants the project to relocate a 66-inch underground water main that runs through the Glenridge OMF site. The designers have shown that it is acceptable remaining in place, but it would be under significantly deeper cover if access is ever required. MTA agreed that the line will be relocated. *In March 2020, MTA and WSSC agreed on an alignment primarily in the median of Veterans Highway as well as a strategy for completing the relocation. The original Purple Line GEC team will be performing the design, WSSC will provide the material and MTA will separately contract for the construction, avoiding impact with the P3 concessionaire's scope of work.* This relocation is not schedule-critical since the existing line would be abandoned in place after the relocation.

The project has been addressing its interface with the Montgomery County Schools through the Third Party Agreement already in place with Montgomery County. However, due to the specific concerns related to the schools and the safety and security of the children, MTA drafted a separate Memorandum of Understanding (MOU) with the Montgomery County School system which was approved by the School Board, signed by the new School Superintendent, Montgomery County and MTA. In the interim, work continued under an executed Right of Entry. A similar MOU was negotiated between MTA and the Rosemary Hills School and was approved at the School Board meeting on February 12, 2019; *it remains with the school for signature*. Rosemary Hills school also provided an interim ROE and work there also continued unimpeded.

Project Delivery Method, Contract Packaging and Procurement

The MTA project team identified Public Private Partnership (P3) as the project delivery method for the Purple Line. The majority of the capital cost of the Purple Line project has been packaged into a Design-Build-Finance-Operate-Maintain (DBFOM) P3 contract. This delivery method fits the State's legal definition of a P3 in that it involves a long-term, performance-based agreement between MTA and a private entity (the P3 "Concessionaire") where appropriate risks and benefits are allocated in a cost-effective manner between the contractual partners. The concessionaire is performing some functions normally undertaken by the transit agency, but MTA remains ultimately accountable for the Purple Line and its public function.

MTA negotiated an approximate 36-year P3 contract, including nearly 6 years of construction and 30 years of operations, and on March 2, 2016, announced that Purple Line Transit Partners (PLTP) had been selected as the P3 concessionaire. Commercial Close occurred on April 7, 2016, and Financial Close of the P3 occurred on June 17, 2016.

Several smaller scopes of work were packages and delivered separately from the P3 contract, including the Prince George's County Parks Replacement Maintenance Facility (design-build) and the environmental mitigation contracts (design-bid-build).

Environmental

The FTA issued a Record of Decision (ROD) on March 19, 2014. The National Park Service (NPS) issued its ROD on July 16, 2014.

MTA has continued to submit environmental re-evaluations as required based on design advancement and other causes. To date, PLTC and MTA have prepared multiple packages, primarily for minor Limits of Disturbance (LOD) cases, which were submitted to FTA for review and have received FTA concurrence. *There are currently no packages in FTA review. Recent and ongoing packages include:*

- *A small package of LOD cases prepared by PLTC underwent MTA review and were found to include only "no disturbance" cases with submittal of the package to FTA not required. MTA documented the review to file.*

- *A package of one case arising from a small shift in a roadway is being prepared and will be submitted to FTA for information.*
- The ATC for the Bethesda station jet fan will be evaluated by MTA and is expected to result in less impact than that evaluated in the EIS. *MTA is awaiting receipt of the RFC package to conduct the review.* Unless the impact is found to be otherwise, MTA intends to document the review to file, with submittal of the package to FTA not required.

On August 3, 2016 in response to the lawsuit filed by the Friends of the Capital Crescent Trail against the FTA, a federal judge filed his Order and accompanying Memorandum Opinion. In those documents, it was ordered that the ROD for the Purple Line was vacated and remanded, and that a Supplemental Environmental Impact Statement (SEIS) be prepared, in accordance with the accompanying Memorandum Opinion. In a subsequent Order and Opinion filed on November 22, 2016, the judge in part revised the earlier Order by remanding to FTA the responsibility to determine if an SEIS is required, however, the ROD remained vacated. On May 30, 2017, the judge issued his ruling that dismissed the lawsuit except for the reassessment of the impact of declining Washington Metro ridership on the Purple Line Project's Environmental Impact Statement. The Washington Metro ridership aspect of the ruling was immediately appealed by the Maryland Attorney General. On July 19, 2017, the U.S. Court of Appeals reversed the vacation of the ROD and set an expedited schedule for the appeals process. The appeals hearing occurred on November 1, 2017. The Appeals Court ruling was issued on December 19, 2017, in which the judges ruled in favor of FTA and the project, and that the transit agencies would not have to conduct a new environmental study to examine other potential routes for the Purple Line.

A second lawsuit was filed by the Friends of the Capital Crescent Trail after the FFGA signing and groundbreaking ceremony was held on August 28, 2017. The September 19, 2017 Preliminary Hearing resulted in no temporary injunctions or restraining orders, and project construction is proceeding as the case progresses through the court system. On December 5, 2017, FTA and MTA filed a Motion to Dismiss. The plaintiffs subsequently amended and significantly revised the complaint in December 2017, and on March 1, 2018, MTA and FTA filed a Motion to Dismiss. On March 29, 2018, the Plaintiffs filed their response. On March 5, 2019, the judge ruled in favor of the FTA.

A third lawsuit was filed by The Friends of the Capital Crescent Trail in January 2019, this time against U.S. Army Corps of Engineers (USACE). Defense is being provided by the USACE legal staff and the Office of the Attorney General. MTA filed a motion to intervene on behalf of USACE. In early May 2019, the Plaintiffs filed an objection to MTA's motion, but during the week of July 15, 2019, the Court authorized MTA to intervene on behalf of the USACE. In October 2019, USACE filed for a summary judgment to dismiss the case and the plaintiffs filed their response, and a hearing date was set for March 23, 2020. However, in late February 2020, the assigned judge recused himself from the case and the scheduled hearing was canceled. *In mid-April 2020, the District Court ruled in favor of the USACE / MTA motion for Summary Judgment to Dismiss, and the case has been dismissed. The plaintiff has the right to file an appeal.*

Environmental Mitigation

Required mitigation for reforestation was achieved through the purchase of 82.5 acres of off-site credits (combined Montgomery County and Prince George's County). This is expected to be more than needed, which will be confirmed by the design performed by the P3 Concessionaire. PLTP's Forest Conservation Plan (FCP), which documented a need of 75.73 acres, was formally submitted to the Maryland Department of Natural Resources (DNR) in August 2016 for approval. The DNR concurred with the FCP on January 31, 2017, and the final approved FCP was received from DNR on July 31, 2017. As LOD cases are identified, they are also reviewed against the FCP credits to maintain an accurate accounting of the reforestation mitigation. In Maryland, need is based on land disturbance and not just forest removal. Through early January 2020, MTA's tracking of additional disturbance due to design progression indicates a 0.15 acre increase in the need, bringing the total need to 75.88 acres, which is still within the available off-site credits.

The Joint Permit Application (JPA) for Wetlands and Stream mitigation was formally submitted to the U.S. Army Corps of Engineers (USACE) and the MDE in August 2016. In late February 2018, MDE issued its Non-Tidal Wetlands and Waterways permit in advance of the USACE permit, even though it was a joint application. However, due to the passage of time since the permit had been drafted, MDE updated and issued the finalized permit the first week of April 2018. The USACE completed its National Environmental Policy Act (NEPA) and conditions review and public interface, receipt of comments and comment resolution, and issued the Section 10 404 Permit on March 14, 2018. This timing supported MTA's planned advertisement for the Wetlands and Streams mitigation construction contracts. In October 2018, the project submitted a request to USACE and MDE to extend the duration of the permits until December 2021 to accommodate extending construction periods resulting from construction moratoriums for forests and streams. The approval from MDE was received during the week of December 3, 2018, and the USACE approval letter was received in mid-June 2019.

The project team is addressing the environmental mitigation for wetlands through the development of the off-site Ken-Gar location implemented by a separate design-bid-build construction contract administered by MTA. The construction contract was advertised on May 3, 2019, bids were received on June 10, 2019 and underwent MTA Procurement Department review, and BPW approval of the award was received on September 4, 2019. See the **Construction** section of this report for further progress on this contract.

The project team is addressing the environmental mitigation for streams through the development of the off-site Paint Branch location implemented by a separate design-bid-build construction contract administered by MTA. MTA advertised the Paint Branch Stream Mitigation construction contract on March 8, 2019. After the bid due date was extended several times, proposals were received on May 21, 2019 and underwent MTA review and evaluation. BPW approval of an award was received on September 4, 2019. See the **Construction** section of this report for further progress on this contract.

The project continues with plans to address stormwater mitigation beyond what can be mitigated on the project site, through retrofitting off-site locations in both Montgomery County and Prince George's County. For Montgomery County, the off-site stormwater mitigation sites, if needed, will be implemented via MTA stand-alone contracts. The Purple Line project initially estimated that approximately 17 acres of offsite mitigation would be required in Montgomery County in total. However, as PLTC advanced the project design, that estimate dropped significantly to essentially no needed off-site mitigation, although the estimate continues to oscillate up and down as project details are finalized during design advancement. The Purple Line project committed to providing 5 acres of offsite mitigation for Montgomery County in place (i.e., approved by MDE) within the first two years after Financial Close of the P3 contract, which was by June 30, 2018. On June 14, 2018, MTA received final MDE approvals for a total of 5.53 acres, satisfying the contract requirement for 2018. In addition, in accordance with P3 contract requirements another 5 acres of credit was to be added to the "bank" by June 2019. The Purple Line GEC subsequently identified additional sites and by the end of October 2019, received MDE approval for a total of 10.02 acres, satisfying the P3 contract requirements for 2018 and 2019. MTA's subsequent discussions with MDE indicated that construction can proceed provided there is a positive balance of credits to construction impact; since this is the case, MTA will not be seeking any further additions to the current credit "bank" at this time but continues to monitor the balance. MDE has also been reviewing PLTC's on-site mitigation for Montgomery County, which will determine the amount of construction, if any, of offsite mitigation required. *As of early April 2020, MTA assesses that onsite mitigation will be close to satisfying the construction mitigation requirements, but that construction of one site from the existing "bank" may be needed.* The project continues to hold off advertising any construction of off-site mitigation sites until and unless it determines that the onsite mitigation is not sufficient. The implementation of the Prince George's County offsite stormwater mitigation sites is included within the scope of the P3 contract, although MTA assisted in the identification of potential sites. One of the two large Prince George's County Montpelier Basin sites identified during the P3 procurement phase has been determined to be the only site, if any, needed in Prince George's County. In June 2019, the final approval package for this site was fully executed by Prince George's County, the MDE and the Prince George's County Soil Conservation District. The Montpelier site generates 6.13 acres of credit; current estimates of Prince George's County offsite stormwater mitigations needs are for approximately one to two acres. For the stormwater mitigation sites, once each 100% design package is submitted to and approved by the MDE delegated authority/Soil Conservation District, the credit represented by that package is available to support construction of the project, even though construction of the stormwater mitigation site, if needed, would not yet have been completed.

The joint MTA and University of Maryland (UMD) technical board continued its efforts on the mitigation of noise, vibration and electro-magnetic interference (EMI) at the UMD facilities. The following is the status of key items:

- The noise and vibration report was received in December 2017, but only evaluated areas near critical campus buildings, resulting in approximately 1,300 feet of mitigation, whereas the UMD agreement required the entire campus to be

evaluated, which would lead to approximately 6,100 feet of mitigation. PLTP subsequently submitted an updated proposed less-than-full-campus alternative, which continues under UMD review. UMD reviewers combined general design review comments (e.g., locations of crosswalks) with comments on the vibration mitigation proposal, which has delayed progress. MTA developed an agenda for a meeting to resolve the issues but has not yet been able to schedule a meeting date.

- CAF submitted its vehicle noise analysis report, to which the Working Group provided comments. The comments continue under resolution between CAF and PLTC prior to resubmittal of the report, which is anticipated in spring 2020.
- *The Working Group is also awaiting resubmittal of PLTC's Overhead Contact System EMI design.*

The Purple Line project team is submitting quarterly Environmental Mitigation Monitoring Reports (MMR) for the project. The most recent reports, including for the third quarter CY2019 and for the fourth quarter CY2019, were submitted to FTA on January 22, 2020. *PLTC is currently working on the first quarter CY2020 submittal.*

B. Project Management Plan and Subplans

Project Management Plan (PMP)

Purple Line PMP Version 10, was reviewed in accordance with Oversight Procedure (OP) 20 for a PMP at the FFGA execution stage of the project. Certain areas of the PMP were noted as needing to be updated after development of the relevant documents by the Concessionaire in accordance with P3 contract requirements, and the PMOC recommended that the PMP be revised and resubmitted after execution of the FFGA. MTA commenced an update of the PMP on December 2017 submitted the PMP Version 11 in mid-August 2018. However, since another major update was imminent, the PMOC review was deferred to PMP Version 12 once submitted. On January 3, 2019 MTA submitted PMP Version 12 dated December 14, 2018. The PMOC completed its review in accordance with OP20 for a project in the construction phase and submitted a draft OP20 report to FTA for review on May 9, 2019. FTA review comments were received, and the report was issued final on June 13, 2019, requiring revision and resubmittal. On February 3, 2020, MTA submitted PMP Version 13 to address the PMOC comments on Version 12.

Due to the impacts of the lawsuit filed by the Friends of the Capital Crescent Trail, it has been challenging for MTA to strictly follow the procedures and practices established in the Purple Line PMP. The most significant deviations from the PMP continue to relate to the project schedule and to any costs associated with schedule recovery. According to the PMP, the Master Schedule is to be updated monthly; however, the most recent approved Master Schedule update is as of March 15, 2017. Now that the FFGA has been executed, MTA and the P3 Concessionaire have produced a plan to collaborate on schedule recovery and to update the project schedule accordingly and have started to work on those objectives. See the **Project Schedule** section of this report for further details. After MTA reaches

agreement with PLTP on schedule recovery, the impact to project cost, if any, will be negotiated.

Safety and Security Management Plan (SSMP)

Purple Line SSMP Version 6 dated October 22, 2014 was reviewed by the PMOC in accordance with OP22 for a project at the FFGA execution stage in February 2016. The PMOC review found that the SSMP was compliant with FTA content requirements for execution of the FFGA but requested MTA to resubmit the SSMP after FFGA execution, addressing comments in the PMOC report with updated information from the P3 Concessionaire. MTA completed an update of the SSMP incorporating the P3 Concessionaire involvement, and submitted SSMP Version 7, dated June 14, 2018, on August 13, 2018. Since there had been significant project advancement subsequent to the most recent prior review of the Purple Line SSMP, the PMOC first conducted a preliminary or “cursory” review to assure completeness before investing the effort of a detailed review. The PMOC completed the cursory review of SSMP Version 7 in accordance with OP22 and submitted comments to MTA on September 7, 2018. MTA updated the SSMP to address the cursory review comments and on November 1, 2018, submitted SSMP Version 8, dated October 24, 2018. The PMOC forwarded a copy of SSMP Version 8 to Maryland Department of Transportation (MDOT), the State Safety Oversight Agency (SSOA) for this project, who conducted a review concurrent with the PMOC’s OP22 review. The PMOC met with the SSOA in December 2018 and found that the SSOA comments were similar to the PMOC’s findings. A draft PMOC OP22 report that also incorporates the SSOA review was submitted for FTA review on January 4, 2019. FTA review comments were received, and the report was issued final on July 3, 2019, requiring revision and resubmittal. Revision 10 of the SSMP, which MTA prepared to address the PMOC/SSOA comments of SSMP Revision 8, was submitted to FTA/PMOC on January 31, 2020. The SSOA completed its review and discussed its comments with the PMOC. SSOA comments were returned to MTA on March 3, 2020. *MTA is currently addressing the SSOA review comments.*

Quality Assurance Plan (QAP)

In August 2017, MTA submitted for FTA/PMOC review a complete Quality Assurance Plan update, the MTA Purple Line Quality Assurance Plan Revision 8.0 dated May 2017, which supersedes the Purple Line Project Document for Quality that had been previously reviewed and accepted with comments. The MTA Purple Line Quality Assurance Plan Revision 8.0 incorporates the Concessionaire Quality Program (CQP), the Concessionaire’s Design Quality Plan (CDQP) and the Concessionaire Construction Quality Plan (CCQP), as well as an updated Document Control Plan. The PMOC completed its review of QAP Revision 8.0 in accordance with OP24 in October 2017, and found that the documents generally conformed to the OP. Minor comments were provided which could be addressed during the next update. The updated Concessionaire’s plans (CQP Revision 03, CDQP Revision 4 and CCQP Revision 3.1) have all been finalized by PLTP and approved by MTA. Also, the latest updated PMC’s QAP (Revision 9) and Document Control Plan (Version 5) have been approved by MTA. In September 2019,

MTA submitted the collection of plans to FTA/PMOC. The PMOC completed the OP24 review of all submitted documents and in November 2019, provided the draft OP24 report to FTA review and comment. Comments were received and the report was issued final on January 2, 2020, noting that the collection of plans is acceptable at this time, with several minor comments to be addressed in the next update of the plans.

Real Estate Acquisition Management Plan (RAMP)

Purple Line project RAMP Version 10 dated January 2, 2019 was reviewed by the PMOC in accordance with OP23 for a project in the construction phase. The PMOC's draft OP23 report was submitted for FTA review and comment on January 31, 2019. After receiving FTA comments, the final OP23 report was issued on February 22, 2019, documenting acceptance of Purple Line RAMP Version 10 for a project in the construction phase. On February 4, 2020, MTA submitted Purple Line project RAMP Version 11 as an annual update of the plan.

Fleet Management Plans

The current FTA/PMOC reviewed version of the Purple Line Rail Fleet Management Plan (RFMP) is RFMP Version 7.0, dated February 15, 2016, which incorporates information from the selected P3 Concessionaire's proposal. The PMOC completed review of RFMP Version 7.0, and documented in its OP37 RFMP review report issued on May 27, 2016 that Version 7.0 met the requirements of OP37 for execution of an FFGA. The review also recommended that MTA submit an update to RFMP Version 7.0 to FTA and the PMOC to reflect the P3 Concessionaire's own Rail Fleet Management Plan after MTA review has confirmed that it meets Purple Line project requirements. The P3 contract requires PLTP to submit its RFMP for MTA review and approval within 90 days after the June 17, 2016 P3 contract Financial Close, to submit the RFMP with the LRV Preliminary Design submittal, to submit an updated RFMP with the LRV Final Design submittal, to submit a further updated version no later than six months prior to the scheduled beginning of Revenue Service, and to update the RFMP annually once in revenue service. MTA received, reviewed and approved PLTP's Purple Line Rail Fleet Management Plan Revision 0 dated June 22, 2016 after Financial Close, in accordance with contract requirements. At the time of the LRV Preliminary Design submittal, MTA and PLTP reviewed the RFMP again and determined that Revision 0 dated June 22, 2016 was still valid. MTA submitted PLTP's RFMP Revision 0 dated June 22, 2016 to the FTA/PMOC. This PLTP Revision 0 version of the RFMP had not yet had the benefit of any significant engineering by PLTP after contract award and has not been reviewed by the PMOC in accordance with OP37.

The current version of the Bus Fleet Management Plan (BFMP) is BFMP Version 8.1, which was submitted for FTA/PMOC review on February 12, 2016. The PMOC completed its review of BFMP Version 8.1 and issued the final OP37 BFMP Review Report on March 4, 2016, concluding that the BFMP met the requirements of OP37 for the execution of a FFGA for the Purple Line project.

Risk and Contingency Management Plan (RCMP)

The current version of the RCMP is Version 10, dated May 2016. The PMOC's OP40 review found that Version 10 met the requirements of OP40 for an RCMP at the FFGA stage of a project. However, due to impacts of the lawsuit filed by the Friends of the Capital Crescent Trail, MTA had not been able to establish routine bi-monthly Risk Management Committee meetings or formal updates of the Risk Register as required by the RCMP. MTA resumed bimonthly meetings in October 2017 after the lawsuit was resolved and the FFGA was executed. MTA completed an update of the Purple Line Risk Register in March 2018 and continues to conduct subsequent periodic updates, with copies provided to the PMOC. On January 3, 2019, MTA submitted RCMP Version 12 dated January 2019 as part of its annual update of the major PMP subplans. *In early 2020, MTA commenced another update to the RCMP to incorporate the results of the latest Quantitative Risk Assessment as well as the results of the P3 concessionaire/MTA settlement once those details are available.*

Safety and Security Certification Plan (SSCP)

The current version of the Purple Line SSCP is Version 3 dated November 4, 2014, which was reviewed as a companion document to the SSMP. The PMOC review found that Version 3 met the FTA requirements in support of the FFGA application. MTA submitted SSCP Version 4 on February 3, 2020 in conjunction with the updated SSMP submittal (see SSMP above). The SSOA completed its review of SSCP version 4 and discussed its comments with the PMOC. SSOA comments were returned to MTA on March 3, 2020 along with the comments on the SSMP.

C. Project Management Capacity and Capability

Through the PMOC's observations and discussions with MTA, especially MTA Transit Development and Delivery (TDD) and Purple Line project management personnel, the PMOC has noted that MTA has been responsive to finding and assigning management capacity and capability as needed to sufficiently complete the project in compliance with applicable FTA requirements. This has included bringing talent, either MTA or Maryland Department of Transportation (MDOT) personnel or consultants, onto the project to manage the current needs, such as planning, P3 procurement and contracting, real estate acquisition, construction, etc.

Recent (March-April 2020) Purple Line staffing activity has included the following:

- *As of the end of March 2020, the MTA Executive Director of Transit Development and Delivery (TDD) left the project team to take a new position. Currently, the MTA Chief Engineer is serving as Acting TDD Executive Director while the longer-term process to permanently fill the position continues, with a target to complete within 90 days.*

- *In March 2020, the Purple Line Project Director announced that he will be leaving the project team to take a position with a different transit agency, but due to business disruptions caused by the COVID-19 pandemic, the date for vacation of this position has been delayed until April 22, 2020. In the interim, a member of the PMC team who has long-standing experience on this and other MTA projects has rejoined the Purple Line project team to assist with the management transition. MTA is continuing the process to permanently fill the position, with a target to complete within 90 days.*
- MTA worked through its internal process to create a position for another Deputy Director (MTA employee) to assist the current Project Director on the Purple Line project, with a focus on experience in engineering and contract management. *MTA continues its process to conduct interviews to fill this position.*
- The current MTA Transit Development and Delivery Chief Safety Officer, which is the highest-ranking safety manager on the Purple Line project, announced intentions to retire in August 2020. He is continuing to assist with filling the project position and transitioning project activities to his replacement.

The PMOC continues to monitor the effectiveness of the MTA staff and the added personnel resources from consultants, MDOT and other modal administrations as they have been integrated into overall MTA project management of the Purple Line Project. *To date the PMOC has found the staff changes/additions to be appropriate and effective.*

D. Project Cost

Appendix 6 of this report summarizes the project's current actual expenditures and forecast at completion compared with the project budget as reported in MTA's June 1, 2016 Standard Cost Category (SCC) Workbook, which is the basis of the Purple Line FFGA. The project documented expenditures of \$1,281.1 million through February 2020. Refer also to the FFGA Core Accountability table in the Executive Summary section of this report for details on the planned and actual expenditures on the project.

In the cost estimate presented in the June 1, 2016 SCC Workbook, which is the basis for the FFGA, contingency in Year of Expenditure (YOE) dollars is as follows:

Allocated Contingency	\$59,500,464
Unallocated Contingency (SCC 90)	\$90,535,748
Total Contingency	\$150,036,212

Through February 29, 2020, the following is the remaining contingency on the project:

Allocated Contingency	\$38,182,087
Unallocated Contingency (SCC 90)	\$32,435,254
Total Remaining Contingency	\$70,617,341

In addition, there are also multiple Change Orders pending or proposed under the P3 contract that have potential additional cost impact on the project. Working with the PMOC, the Purple Line project team developed a three-part change tracking system that documents:

- Executed Change Orders (accounted for in the above remaining contingency)
- Pending Change Orders that are pending execution, and Proposed Change Orders that are currently either being priced by the contractor or are in various stages of negotiation
- Potential Change Orders that the contractor has formally submitted to protect specific rights and privileges, but which have not been either fully developed by the contractor or accepted by MTA

The PMOC monitors the executed, pending, proposed and potential changes reflected in monthly updates to these change logs and reviews any noteworthy changes with the project team.

*During March and early April 2020 MTA also continued in earnest to complete negotiating and refining a settlement agreement on the Change Order submitted by the P3 concessionaire claiming cost impacts from the delayed FFGA execution. Final resolution of the cost impacts will also depend on the resolution of the schedule (see the **Project Schedule** section of this report, below). There is significant risk that the project cost as reflected in the FFGA will be affected, and it is anticipated that an MTA Purple Line Project Recovery Plan, including a revised project cost estimate with adequate cost contingency to address remaining project risks, will be required. Accordingly, MTA continues to prepare a draft Recovery Plan in accordance with the requirements of the FFGA, with cost, schedule and risk details to be incorporated after the completion of the negotiations with the P3 Concessionaire. The PMOC has been providing feedback on the Recovery Plan development as it progresses.*

Project Funding

The funding for the Purple Line project, as reflected in Attachment 3 for the FFGA, is as follows:

Sources of Federal Funding and Matching Share Ratios

	Costs Attributed to Source of Funds Dollars	Federal/ Local Matching Ratio within Source	All Federal Funds Dollars	Local Funds Dollars*
Federal 5309 New Starts	2,362,030,286	38/62	900,000,000	1,462,030,286
Federal Other (FTA Section 5307)	45,000,000	80/20	36,000,000	9,000,000
Total	2,407,030,286		936,000,000	1,471,030,286
Overall Federal Share of Project			38.9%	
New Starts Share of Project			37.4%	

* Local includes costs funded by the MDOT TTF as well as the P3 concessionaire funded costs. The P3 concessionaire uses Transportation Infrastructure Finance and Innovation Act (TIFIA), private financing, and equity to fund its costs. The P3 concessionaire funded costs are treated as Local Match for the 5309 New Starts funds.

Standard Cost Category (SCC) Worksheets

Appendix 7 presents the Purple Line project cost estimate, based on the June 1, 2016 update of the SCC Workbook in FTA’s Standard Cost Category format, which is the basis of the FFGA.

E. Project Schedule

The PMOC receives copies of the master project schedule updates, including the native Primavera scheduling software files, once the update has been approved by MTA. The March 15, 2017 progress update of the master project schedule was approved as noted in May 2017 *and continues to be the latest approved version of the schedule. Later submissions of schedule updates from PLTC have not been approved for various reasons, much of which has been driven by the inability of MTA and the P3 Concessionaire to agree on schedule impacts of the approximately one-year delay in the execution of the FFGA.* However, in response to a letter that FTA issued to MTA in early August 2018 expressing concern with the amount of time that the project has advanced without an approved schedule, MTA prepared a working schedule update of the master project schedule. The update was based on the current negotiations of the P3 contract schedule at the time, which had been ongoing with PLTP since late 2017 and which have been detailed in prior PMOC Monthly Monitoring reports; but the update is not based on a mutually agreeable P3 contract schedule. The schedule is titled “MTA Master Schedule August 2018” and was progressed through August 31, 2018. Although the MTA Master Project Schedule August 2018 is not yet the final recovery schedule with the mutual agreement of MTA and PLTP, it does provide a more accurate presentation of the current Purple Line project status than the latest approved project schedule (March 15, 2017).

The most significant differences between the last approved project schedule (March 15, 2017) and the MTA Master Schedule August 2018 (proposed new baseline) were a change in the schedule critical path from through Segment 4 (Plymouth Tunnel) to through Segment 7 (Riverdale aerial structure), and a slip in the “PLTP Commence Revenue Service date” from March 11, 2022 to October 28, 2022. However, according to the MTA Master Schedule August 2018 (proposed new baseline), the Purple Line is still scheduled to start revenue service earlier than the FFGA Revenue Service Date (RSD) of December 31, 2022.

MTA reports that PLTC is currently submitting monthly schedule progress updates for its scope in accordance with the P3 contract. MTA then performs monthly progress updates of the MTA Master Project Schedule based on the progress updates received from PLTP as well as from its internal staff, relative to the MTA Master Schedule August 2018 baseline.

The most recent schedule progress update submitted by MTA is the January 15, 2020 progress update of the MTA Master Schedule. *(The project is moving to an end-of-month data date instead of the mid-month data date used until now, and PLTC’s February 29, 2020 schedule update is still under review by MTA).* The January 15, 2020 update continues to show the start of revenue service prior to the FFGA RSD of December 31, 2022, with the major interim milestones of the Commencement of Trial Running of June 10, 2022 (same as the last PMOC report), and the PLTP Commencement of Revenue Service of December 27, 2022 (same as the last PMOC report). A copy of the critical path of the January 15, 2020 progress update of the MTA Master Schedule is included in Appendix 8 of this report. The PMOC advises, though, that this is not a contractually enforceable schedule.

However, once the intensity of the schedule negotiations heightened in fall 2019, the P3 concessionaire submitted a revised fully cost-loaded schedule in response to the terms of the negotiations. The submitted P3 schedule, which continues under MTA review and negotiation, reflects a phased project opening with the first phase opening at the end of 2022, and the second phase opening in the mid-2023. *But such a recovery schedule has not yet been accepted by both parties as the contractually governing schedule for the project.*

There is significant risk that the project schedule as reflected in the FFGA will be affected, and it is anticipated that an MTA Purple Line Project Recovery Plan, including a revised contractually enforceable project schedule with adequate schedule contingency to address remaining project risks, will be required. *Accordingly, MTA continues to prepare a draft Recovery Plan in accordance with the requirements of the FFGA, with cost, schedule and risk details to be incorporated after the completion of the negotiations with the P3 Concessionaire. The PMOC has been providing feedback on the Recovery Plan development as it progresses.*

Key Milestones

The following are the current key milestone dates for the project, showing the last approved (March 15, 2017) progress update of the master project schedule, the MTA Master Schedule August 2018 (proposed rebaseline) and the January 15, 2020 progress update of the MTA Master Schedule.

National Capital Purple Line LRT Key Milestone Dates			
Activity	Latest (March 15, 2017) Approved Project Schedule	MTA Master Schedule August 2018 (working baseline)	MTA Master Schedule; January 15, 2020 update
Locally Preferred Alternative (LPA) Approval Date	08/04/2009 (A)	---	---
FTA Approval to Enter PE	10/07/2011 (A)	---	---
FTA Record of Decision	03/19/2014 (A)	---	---
Issue Final Request for Proposal (RFP) for P3 Concessionaire	07/28/2014 (A)	---	---
FTA Approval to Start Enter Engineering Phase	08/28/2014 (A)	---	---
Issue Addenda 4 through 6 to the P3 RFP	07/2015 through 11/2015 (A)	---	---
P3 Technical Proposals Due	11/17/2015 (A)	---	---
P3 Financial Proposals Due	12/08/2015 (A)	---	---
Evaluation and Announcement of Selected P3 Proposer	01/02/2016- 03/02/2016(A)	---	---
Board of Public Works (BPW) Approval-P3	04/06/2016 (A)	---	---
P3 Commercial Close	04/07/2016 (A)	---	---
Limited Notice to Proceed (LNTP) for P3 Engineering	04/07/2016 (A)	---	---
MTA submit Full Funding Grant Agreement Application	05/24/2016 (A)	---	---
P3 Financial Close	06/17/2016 (A)	---	---
Full Funding Grant Agreement signed	08/22/2017 (A)	---	---
Start of First Major Construction Activity	08/28/2017 (A)	---	---
All Significant ROW Acquisition & Relocation	As needed by construction	---	All P3 contract Ex. 9 properties in possession
Commencement of Trial Running	---	03/09/2022	06/10/2022
P3 Ready to Commence Revenue Service	TBD	10/28/2022*	12/27/2022
MTA Opens for Revenue Service	3/2022	---	12/27/2022
Revenue Operations Date (includes contingency)	12/31/2022	---	---
FFGA Revenue Service Date (includes contingency)	12/31/2022	12/31/2022	12/31/2022

* P3 Revenue Service date is based on MTA's working version of an updated integrated master project schedule based on earlier MTA/P3 Concessionaire negotiations, but which will likely be superseded by the P3 fully resource loaded phased schedule once negotiations have concluded and schedule agreement is reached.

90-day Look Ahead

The critical 90-day (*mid-April through mid-July 2020*) look-ahead activities for the National Capital Purple Line project are:

Scheduled Date	Activity / Event
Ongoing	P3 submittal / MTA review of design packages
Ongoing	MTA and PLTP collaboration for agreement on a mitigated project schedule and associated project cost
April 20, 2020	Complete setting girders for Developer Bridge
<i>April 24, 2020</i>	Start installation of steel girders for Rock Creek LRT Bridge
May 5, 2020	Complete placement of Developer (Connecticut Ave.) LRT Bridge deck
May 13, 2020	Complete concrete roof over Manchester Place Station cut and cover section
May 16, 2020	Start demolition and reconfiguration of the existing New Carrollton Station bus loop
May 2020	Delivery of first TPSS (optimistic date)
June 24, 2020	Complete Abutment A (in Kenilworth Ave.) for the Kenilworth-Riverdale Aerial Structure
<i>July 24, 2020</i>	<i>Start installation of Riverdale aerial structure steel girders over the Kenilworth-Riverdale intersection</i>

Critical Path Activities

In the MTA Master Schedule January 15, 2020 update, for which final agreement with PLTP has not yet been reached, the critical path is through Area 3, Segment 7, including civil, track, traction power, overhead contact system (OCS) and Communications construction along Ellin Road, the New Carrollton Station and tail track; LRV site and dynamic testing; emergency drills; trip time testing; revenue service demonstration testing; safety certification and into Revenue Service.

F. Quality Assurance / Quality Control (QA/QC)

The Purple Line QA/QC is addressed in Section 10 of the PMP, Quality Program Plan, and the updated MTA Quality Assurance Program Revision 8.0, which incorporates the implementing Quality Plans prepared by PLTC. The most current versions of the PMP, the Purple Line Document for Quality and the QAP are as discussed in the **Project Management Plan and Subplans** section of this report. MTA also submitted to FTA the package of inter-related quality plans prepared by the P3 Concessionaire after they were reviewed and approved by MTA.

The Purple Line project continues to conduct its monthly meeting to review the QA/QC activities performed by the Purple Line project team, including those by the P3 Concessionaire, PMC and the GEC. Documentation from these meetings is distributed separately. The PMOC

performs an overview of each distributed package, with more detailed reviews conducted on periodic basis.

The project's Monthly Progress Report to FTA also contains a brief summary of the significant current QA/QC activities/events on the project, including quality audits and quality reviews of PLTC submittals, and QA/QC is reviewed with MTA and the PMC at the PMOC's periodic recurring monitoring meetings.

G. Safety and Security

PLTP has conducted forty-three Preliminary Hazard Analysis (PHA) workshop sessions to date. Workshops continue to be held to resolve MTA comments on the PHAs completed to date. PLTP's Safety and Security Working Group (SSWG) continues to oversee the hazard management process. MTA has representation on the group to provide comments and insight but does not vote on topics before the PLTP SSWG.

To support ultimate Safety and Security Certification for the Purple Line project, the PLTP System Safety team completed development of its first Design Criteria Conformance Checklist (DCCC) in May 2017 and submitted it for MTA approval. However, it did not meet MTA expectations and was returned for revision and resubmittal. PLTP had not been preparing DCCCs until January 2018, when they resumed preparing them, since MTA stated it would reject any Final Design Packages submitted without an associated DCCC. MTA (assisted by the PMC) reviews the DCCCs as part of the Final Design Package according to the established submittal review process. Per PLTP, the DCCCs are being verified prior to the issuance of RFC packages. MTA reviewed and returned comments on PLTP's Revision 2 of the Certified Elements List (CEL), which now includes Operations and Maintenance and System Integration Testing elements; *all comments were subsequently resolved and CEL Revision 2 has been accepted.* Regarding the Certified Items List (CIL), PLTP addressed MTA comments, which were resolved and the CIL Revision 1 has been accepted. PLTP is now in the process of preparing the Construction Specification Conformance Checklists (CSCCs), *although no CSCCs have yet been issued as of early April 2020.*

MTA chairs a Safety and Security Certification Committee (SSCC) that reviews, comments on, and approves PLTP hazard management and safety and security certification issues. The first meeting of the MTA SSCC was conducted on March 20, 2018. Starting with July 11, 2018, the meeting has been held on a monthly basis on the second Wednesday of the month until the level of activity requires more frequent meetings. *The most recent meeting of the SSCC was held on April 8, 2020, during which MTA again requested a PLTC detailed schedule for Safety and Security Certification activities. PLTC has not yet responded to this request. Also discussed at the SSCC was the resolution of comments and MTA's approval of the Central Instrument House PHA, the additional details on the Failure Modes, Effects and Criticality Analyses for LRV traction motor bolts which is now in MTA review; completion of MTA training on the PLTC SharePoint site for Safety and Security documents; further discussion on PLTC's waiver request for the smoke and toxicity requirements for a rubber LRV suspension system component; and MTA's continuing review of PLTC QA documents for the B-W bridge work.*

PLTC also completed its Threat and Vulnerability Assessment (TVA) process when MTA accepted and verified the comment responses and approved PLTC's TVA on July 15, 2019.

The MTA Purple Line Safety and Security personnel review and comment on the PLTC design submittals, including those of the vehicle supplier.

MTA continues to conduct Fire/Life Safety meetings with each Montgomery and Prince George's Counties on bi-monthly basis. The meetings provide a basis for the County emergency responders to understand the features of the Purple Line systems, and to resolve any concerns. *The Montgomery County Fire/life Safety meeting was conducted on March 19, 2020 by teleconference due to COVID-19 restrictions. The major topic was integration of the fire protection system for the new Purple Line mezzanine with the existing Silver Spring Transit Center fire protection system. The Prince George's County Fire/Life Safety meeting is scheduled for April 16, 2020.*

As required by the P3 contract, the P3 concessionaire, PLTP, is responsible for directly implementing many of the safety and security requirements for the project, including construction safety and the collection and maintenance of the Occupational Safety and Health Administration (OSHA) safety statistics for the project. *PLTP's project-to-date OSHA statistics through March 2020 are:*

- TCIR (Recordable) Rate:
 - Actual: 0.63
 - PLTP goal: 0.45
 - National Ave. 2.8 (construction – heavy civil)
- DART (Days Away - DART-L) Rate:
 - Actual: 0.15
 - PLTP goal: 0.00
 - National Ave. 0.9 (Construction – heavy civil)

See Section B of this report for the status of the safety and security related subplans of the PMP. Appendix 1 of this report includes extensive additional safety and security-related information for the Purple Line project on a quarterly basis.

H. Americans with Disabilities Act (ADA)

The PMOC confirmed that the Design Criteria Manual applicable to the Purple Line project addresses ADA requirements, including references to the requirements in the Maryland Accessibility Code (MAC), the ADA Accessibility Guidelines for Buildings and Facilities (ADAAG), and the ADA Standards for Transportation Facilities.

Accessibility and compliance with ADA are required as part of the functional requirements for stations and guideway and as part of the codes and standards for light rail vehicles within the P3 contract (Book 2 Part 2) for the Purple Line project. The design packages prepared in accordance with the P3 contract by PLTC are reviewed by MTA and its consultants. In project

reviews conducted by the PMOC, MTA has confirmed that it includes ADA compliance in its QA Oversight reviews of PLTC's design packages. A full time Purple Line project Maintenance of Traffic (MOT) construction representative also monitors that temporary pedestrian accommodations during construction continue to comply with ADA requirements. ADA compliance is included in the PMOC periodic project reviews, during which timely project ADA-related items are discussed. *Discussion during the PMOC's April 2020 reviews identified no current ADA-related issues.*

I. Buy America

The PMOC has discussed Buy America requirements with the Purple Line project team during the PMOC project review meetings and has confirmed that MTA understands that Buy America compliance applies not only to the rail vehicles but is also required for procurement of all manufactured products, including all iron and steel. MTA is also aware that domestic manufacture of all federally funded procurements is required and should be certifiable. Compliance with Buy America is contained in MTA standard clauses for its procurements, and the P3 contract contains explicit Buy America language in its Appendix 16.

As designs are reaching finalization, PLTC is starting to encounter more occurrences wherein Buy-America compliant supply of as-designed commodities may not be available. However, since PLTC is responsible for the design and has committed to compliance with Buy America provisions, MTA is holding PLTC responsible for complying with the regulations and the P3 contract in this respect. The Purple Line project team continues spot checking materials being used in utility relocations, since Buy America compliance of utility-supplied materials has historically been more troublesome and since utility relocation constitutes a significant percentage of the current construction activity. During November/December 2019, MTA Quality Assurance inspectors issued Quality Oversight Assessment Reports (QOARs) related to two potential Buy America non-compliance cases at the OMF. PLTC submitted responses to the QOARs in January 2020, *and MTA is currently preparing its reply to PLTC's submittal. Also, in March 2020, the contractor for the Polk Street replacement for the Prince George's County Park Maintenance facility, Forrester, identified that a foreign manufactured sump pump had been supplied and replaced it with a domestic supplied pump before installation.*

PLTC passed the Buy America requirements on to the vehicle supplier, CAF. The Buy America Pre-Award audit was conducted by Virginkar and Associates, who concluded that there is reasonable certainty that CAF will satisfy the Buy America requirements as stated in 49 CFR 661. MTA has interpreted that since the vehicle Request for Proposal was advertised prior to December 4, 2015, the 49 CFR 661 Public Interest Waiver that limits domestic content to a minimum of 60%, as opposed to the escalating domestic content requirements of the FAST Act, applies in this case. An intermediate post-award Buy America audit for added confidence that the post-delivery audit will not identify issues was conducted of CAF's Elmira, NY facility during the week of October 2, 2017. There were no significant findings, and based on the audit, the domestic content of the LRVs is currently estimated at approximately 62% as compared to the required 60% for these vehicles. CAF is targeting 65% domestic content in the completed vehicle. MTA has also been in communication with the U.S. Maritime

Administration regarding the use of US Flagship carriers for the transport of carshells from Spain to the United States for final assembly.

J. Vehicles and Vehicle Technology

The vehicles are 136-foot long, multiple articulated light rail vehicles operated as single car maximum length trains. Due to the vehicle's extended length, only 25 vehicles (21 plus 4 spares) will be provided under the FFGA for opening year.

PLTP executed the LRV contract with CAF on June 17, 2016 and issued CAF Notice to proceed on July 5, 2016.

Vehicle carshell manufacturing activities, coordinated with design progress, continued until the facility in Spain was shut down in late March 2020 due to supply chain issues and to limit the spread of COVID-19 and the final assembly facility in Elmira, NY was shut down in early April 2020 due to New York State restrictions related to COVID-19. The following is the current status of LRV manufacturing as of early April 2020:

In Spain, resolution of MTA comments on Intermediate and Final Design packages continue, with 98% of the Intermediate Design comments and 95% of the Final Design comments resolved. PLTC and CAF are now focusing on reaching 100% design complete during the period that factory production has been essentially stopped. In addition, CAF is completing the development of the on-site vehicle testing procedures, to be submitted to MTA later in April 2020. Regarding carshell manufacturing in Spain, the following is the current status:

- Seventy-five carshell segments have been completed to date.
- Of those, 42 have been painted, including the 35 that have shipped to the US, including those already shipped to the US.

Vehicle final assembly is being performed in CAF's facility in Elmira, NY. There are currently 35 carshells (seven full vehicles) in Elmira. CAF assembled all five carshell segments of the first vehicle together, placed the vehicle on its trucks on the Elmira test track and started performing static testing in June 2019. CAF completed modifying the power supply to its Elmira test track from 750 Volts to 1500 volts, and LRV 101 was operated on the Elmira test track under its own power in December 2019. At the time of the plant shutdown, LRV 101 was in static testing and low speed dynamic testing on the short Elmira test track. *Environmental chamber testing of LRV 101 has been delayed and will be rescheduled after production in the Elmira facility resumes.* The second vehicle (LRV 102) was assembled together and placed on its trucks and was also undergoing static testing. Final assembly of all five segments of the third, fourth, fifth, sixth and seventh vehicles has been suspended in various stages of final assembly activities in Elmira.

Shipment of the first vehicle to the project site is dependent on readiness of on-site storage space, such as the test track, and available traction power, and is currently anticipated to occur in October 2020.

Additional Vehicle Status information is included as Appendix 9 of this report on a quarterly basis.

PROJECT RISK

MTA has established a risk management organization, which is defined in the project's Risk and Contingency Management Plan, and which is overseen by MTA's Risk Management Committee. Two major elements of the RCMP are the periodic performance of Quantitative Risk Assessments and the maintenance and use of a Risk Register.

During the approximately one-year period of time in which the ROD had been vacated by the federal judge in his decision related to the Friends of the Capital Crescent Trail lawsuit, MTA did not conduct formal Risk Management Committee meetings, conduct additional Quantitative Risk Assessments or perform formal updates of the Risk Register. Though, the Purple Line project management team did assess and respond to the risks associated with that unforeseen chain of events.

The project team resumed formal risk meetings in October 2017, including individual updates of each risk on the current Risk Register by the risk owner. An overall update of the Risk Register was completed as draft in January 2018 and updated further and reissued in March 2018. Updating of the Risk Register is an ongoing process throughout a project's duration, and MTA is performing bi-monthly updates of the Risk Register in accordance with its RCMP. The current status of the RCMP is discussed in Section B, Project Management Plan and Subplans, of this report.

In January 2020, the Purple Line team commenced activities to conduct an updated Quantitative Risk Assessment in conjunction with potential changes in the project cost estimate and schedule anticipated as a result of the ongoing FFGA delay negotiations with PLTP. The Risk Register underwent a major update, and fed into the updated Quantitative Risk Assessment, *which is being finalized, pending final FFGA delay settlement details from the ongoing MTA/PLTP negotiations.*

MTA provides copies of significant updates of the Purple Line Risk Register to the FTA and PMOC. The top risks from the project's latest issued update of the Risk Register and PMOC-assessed risks are discussed at the PMOC monitoring meetings with the project team and are included as Appendix 2 of this report on a Quarterly basis.

ACTION ITEMS

Action Items are identified at MTA/FTA Quarterly Progress Meetings, at MTA/PMOC Monthly Progress Meetings and at MTA/FTA Biweekly New Starts Progress Conference Calls. Separate lists for each are included. Items identified as closed are removed from the subsequent monthly report. *There are currently no open Action Items related to the Purple Line project.*

APPENDICES

The following Appendices or placeholders are provided with this report:

- Appendix 1 Safety and Security Checklist
Per OP25, this item is issued quarterly. Refer to the March 2020 Monitoring Report for the most recent update.

- Appendix 2 Top Project Risks
Per OP25, this item is issued quarterly. Refer to the March 2020 Monitoring Report for the most recent update.

- Appendix 3 Roadmap to Revenue Operations
Per OP25, this item is issued quarterly “as a separate attachment”. Refer to the March 2020 Monitoring Report for the most recent update.

- Appendix 4 Project Map

- Appendix 5 Acronyms

- Appendix 6 Cost vs. Budget

- Appendix 7 FTA SCC Workbook – BUILD Main Worksheet

- Appendix 8 Project Schedule

- Appendix 9 Vehicle Status Report
Per OP25, this item is issued quarterly. Refer to the March 2020 Monitoring Report for the most recent update.

- Appendix 10 Construction Photographs

Appendix 1 Safety and Security Checklist

Per OP25, this item is issued quarterly. Refer to the March 2020 Monitoring Report for the most recent update.

Appendix 2 Top Project Risks


Per OP25, this item is issued quarterly. Refer to the March 2020 Monitoring Report for the most recent update.

Appendix 3 Roadmap to Revenue Operations

In accordance with OP25, the Roadmap to Revenue Operations, prepared from the Project Sponsor's Master Schedule, is issued quarterly as a separate electronic file. Since the Project Sponsor's Master Schedule is undergoing a major revision for schedule recovery, the dates currently shown on this issue of the roadmap are likely to change.

Per OP25, this item is issued quarterly "as a separate attachment". Refer to the March 2020 Monitoring Report for the most recent update.

Appendix 4 Project Map



Appendix 5 List of Acronyms

ADA	-	Americans with Disabilities Act
ADAAG	-	ADA Accessibility Guidelines for Buildings and Facilities
ATC	-	Alternate Technical Concepts
B-W	-	Baltimore-Washington
BFMP	-	Bus Fleet Management Plan
BPW	-	Board of Public Works
CAF	-	Construcciones y Auxiliar de Ferrocarriles
CCQP	-	Concessionaire's Construction Quality Plan
CDQP	-	Concessionaire's Design Quality Plan
CEL	-	Certified Elements List
CIL	-	Certified Items List
CMU	-	Concrete Masonry Units
CQP	-	Concessionaire's Quality Program
CSCC	-	Construction Specification Conformance Checklist
DART	-	Days Away, Restricted or Transferred
D-B	-	Design-Build
DBFOM	-	Design/Build/Finance/Operate/Maintain
DCCC	-	Design Criteria Conformance Checklist
DNR	-	Maryland Department of Natural Resources
EAC	-	Estimate at Completion
EMI	-	Electro-Magnetic Interference
E&S	-	Erosion and Sedimentation
FCP	-	Forest Conservation Plan
FFGA	-	Full Funding Grant Agreement
FTA	-	Federal Transit Administration
GEC	-	General Engineering Consultant
HVAC	-	Heating, Ventilation and Air-conditioning
JPA	-	Joint Permit Application
LNTTP	-	Limited Notice to Proceed
LOD	-	Limits Of Disturbance
LPA	-	Locally Preferred Alternative
LRT	-	Light Rail Transit
LRV	-	Light Rail Vehicle
MAC	-	Maryland Accessibility Code
MARC	-	Maryland Area Regional Commuter
MDE	-	Maryland Department of the Environment
MDOT	-	Maryland Department of Transportation
MMR	-	Mitigation Monitoring Report
MOA	-	Memorandum of Agreement
MOT	-	Maintenance of Traffic
MOU	-	Memorandum of Understanding
MEP	-	Mechanical, Electrical, Plumbing
MTA	-	Maryland Transit Administration

NEPA	-	National Environmental Policy Act
NFPA	-	National Fire Protection Association
NPS	-	National Parks Service
NTP	-	Notice to Proceed
OCS	-	Overhead Contact System
OMF	-	Operation and Maintenance Facility
OP	-	Oversight Procedures
OSHA	-	Occupational Health and Safety Administration
P3	-	Public Private Partnership
PD	-	Project Development
PEPCO	-	Potomac Electric Power Corporation
PHA	-	Preliminary Hazards Analysis
PLTC	-	Purple Line Transit Constructors
PLTP	-	Purple Line Transit Partners
PMC	-	Project Management Consultant
PMOC	-	Project Management Oversight Contractor
PMP	-	Project Management Plan
QA/QC	-	Quality Assurance/Quality Control
QAP	-	Quality Assurance Plan
QOAR	-	Quality Oversight Assessment Report
RAMP	-	Real Estate Acquisition and Management Plan
RCMP	-	Risk and Contingency Management Plan
RFMP	-	Rail Fleet Management Plan
RFC	-	Released for Construction
RFP	-	Request for Proposal
ROD	-	Record of Decision
ROE	-	Right of Entry
ROW	-	Right-of-Way
RSD	-	Revenue Service Date
SCC	-	Standard Cost Category
SEIS	-	Supplemental Environmental Impact Statement
SHA	-	State Highway Administration
SSCC	-	Safety and Security Certification Committee
SSCP	-	Safety and Security Certification Plan
SSMP	-	Safety and Security Management Plan
SSOA	-	State Safety Oversight Agency
SSTC	-	Silver Spring Transit Center
SWM	-	Stormwater Management
SSWG	-	Safety and Security Working Group
TDD	-	Transit Development and Delivery
TIFIA	-	Transportation Infrastructure Finance and Innovation Act
TPSS	-	Traction Power Substation
TVA	-	Threat and Vulnerability Assessment
UMD	-	University of Maryland
USACE	-	United States Army Corps of Engineers
WMATA	-	Washington Metropolitan Area Transit Authority

WSSC - Washington Suburban Sanitary Commission
YOE - Year of Expenditure

Appendix 6 Cost vs. Budget

The following are project budgets, actual expenditures and forecast at completion amounts through February 2020 compared with the project budget as reported in MTA's June 1, 2016 SCC Workbook and MTA's current Working Budget.

(in \$1,000)

SCC	Cost Category	Budget (June 1, 2016 SCC Workbook)	Working Budget* (Jan. 1, 2017 SCC Workbook)	Expended	Forecast at Completion
10	Guideway and Track	280,620,726	258,782,885	119,515,040	259,082,885
20	Stations	114,857,016	116,127,445	7,713,195	116,127,445
30	Maintenance Facility	94,155,591	94,155,591	42,466,740	94,155,591
40	Sitework	521,968,990	315,482,782	157,451,767	341,213,217
50	Systems	263,887,313	263,887,313	34,289,139	263,887,313
	Subtotal 10 thru 50	1,275,489,636	1,048,436,017	361,435,881	1,074,466,453
60	Right-of-Way	229,600,000	229,600,000	235,467,290	235,467,290
70	Vehicles	212,940,927	212,940,927	35,423,619	212,940,927
80	Professional Services (total)	571,658,114	798,711,733	648,725,222	824,914,500
80.01	Project Development (PD)	87,149,878	87,149,878	85,469,312	85,469,312
80.02	Engineering	139,766,036	114,618,846	111,602,369	118,532,642
80.03	Project Management for Design and Construction	148,555,323	227,047,206	207,144,164	286,606,320
80.04	Construction Administration & Management	83,269,280	255,349,776	170,526,130	204,769,341
80.05	Professional Liability; other Non-Construction Insurance	34,534,796	34,534,796	34,316,417	34,534,796
80.06	Legal; Permits; Review Fees by other agencies, cities, etc.	5,805,117	10,205,293	23,954,097	25,196,151
80.07	Surveys, Testing, Investigation, Inspection	15,164,346	16,798,570	13,154,654	16,798,570
80.08	Start up	57,413,338	53,007,367	2,558,080	53,007,367
	Subtotal 10 - 80	2,289,688,678	2,289,688,678	1,281,052,012	2,347,789,170
90	Contingency	90,535,748	90,535,748	-	32,435,254
100	Finance Charges	26,805,863	26,805,863	-	26,805,863
	Total	2,407,030,288	2,407,030,288	1,281,052,012	2,407,030,286


* NOTE: The Purple Line Working Budget is based on the current approved (December 2016) cost and resource loaded Baseline Project Schedule, which is undergoing mitigation and revision. Once the project schedule is re-baselined, the budget can be accordingly updated.

Appendix 7 FTA SCC Workbook – BUILD Main, June 1, 2016 Update

MAIN WORKSHEET - BUILD ALTERNATIVE									0
Maryland Transit Administration						Today's Date		5/24/16	
Maryland National Capital Purple Line						Yr of Base Year \$		2016	
FFGA Application						Yr of Revenue Ops		2022	
	Quantity	Base Year Dollars w/o Contingency (X000)	Base Year Dollars Allocated Contingency (X000)	Base Year Dollars TOTAL (X000)	Base Year Dollars Unit Cost (X000)	Base Year Dollars Percentage of Construction Cost	Base Year Dollars Percentage of Total Project Cost	YOE Dollars Total (X000)	
10 GUIDEWAY & TRACK ELEMENTS (route miles)	16.20	259,766	0.00	259,766	\$16,035	22%	12%	280,621	
10 01 Guideway At-grade exclusive right-of-way	3.26	2,978		2,978	\$913			3,244	
10 02 Guideway At-grade semi-exclusive (allows cross-traffic)	9.67	12,497		12,497	\$1,292			13,205	
10 03 Guideway At-grade in mixed traffic	1.20	12,862		12,862	\$10,718			13,961	
10 04 Guideway Aerial structure	0.46	67,018		67,018	\$145,692			73,222	
10 05 Guideway Built-up fill	0.00	0		0				0	
10 06 Guideway Underground cut & cover	0.00	0		0	\$0			0	
10 07 Guideway Underground tunnel	0.36	58,344		58,344	\$162,068			62,735	
10 08 Guideway Retained cut or fill	1.25	20,805		20,805	\$16,644			22,693	
10 09 Track Direct fixation		6,948		6,948				7,570	
10 10 Track Embedded		29,159		29,159				30,811	
10 11 Track Ballasted		30,012		30,012				32,575	
10 12 Track Special (switches turnouts)		19,141		19,141				20,606	
10 13 Track Vibration and noise dampening		0		0				0	
20 STATIONS, STOPS, TERMINALS, INTERMODAL (number)	21	103,621	0	103,621	\$4,930	9%	5%	114,857	
20 01 At-grade station stop shelter mall terminal platform	16	23,884		23,884	\$1,493			26,295	
20 02 Aerial station stop shelter mall terminal platform	3	45,703		45,703	\$15,234			51,031	
20 03 Underground station stop shelter mall terminal platform	2	30,698		30,698	\$15,349			33,933	
20 04 Other stations landings terminals Intermodal ferry trolley etc	0	0		0				0	
20 05 Joint development		0		0				0	
20 06 Automobile parking multi-story structure		0		0				0	
20 07 Elevators escalators		3,236		3,236				3,599	
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	16.20	87,590	0	87,590	\$5,407	7%	4%	94,156	
30 01 Administration Building Office sales storage revenue counting		29,571		29,571				31,894	
30 02 Light Maintenance Facility		951		951				1,062	
30 03 Heavy Maintenance Facility		44,357		44,357				47,842	
30 04 Storage or Maintenance of Way Building		0		0				0	
30 05 Yard and Yard Track		12,710		12,710				13,358	
40 SITEWORK & SPECIAL CONDITIONS	16.20	481,579	2,405	483,984	\$29,876	41%	22%	521,969	
40 01 Demolition Clearing Earthwork		45,651		45,651				48,789	
40 02 Site Utilities Utility Relocation		143,356	1,596	144,952				154,044	
40 03 Haz. mat'l contam'd soil removal/mitigation ground water treatments		17,099		17,099				18,439	
40 04 Environmental mitigation e.g wetlands historic/archeologic parks		24,936	808	25,744				27,716	
40 05 Site structures including retaining walls sound walls		64,172		64,172				70,248	
40 06 Pedestrian / bike access and accommodation landscaping		22,662		22,662				24,399	
40 07 Automobile bus van accessways including roads parking lots		135,633		135,633				148,189	
40 08 Temporary Facilities and other indirect costs during construction		28,072		28,072				30,145	
50 SYSTEMS	16.20	225,424	10,376	235,800	\$14,556	20%	11%	263,887	
50 01 Train control and signals		53,515		53,515				60,164	
50 02 Traffic signals and crossing protection		32,772		32,772				36,580	
50 03 Traction power supply substations		29,992		29,992				32,849	
50 04 Traction power distribution catenary and third rail		42,788		42,788				47,710	
50 05 Communications		33,620		33,620				37,775	
50 06 Fare collection system and equipment		2,918	10,376	13,294				15,568	
50 07 Central Control		29,819		29,819				33,240	
Construction Subtotal (10 - 50)	16.20	1,157,880	12,781	1,170,661	\$72,263	100%	52%	1,275,490	
60 ROW, LAND, EXISTING IMPROVEMENTS	16.20	186,092	37,187	223,279	\$13,783		10%	229,600	
60 01 Purchase or lease of real estate		166,132	32,483	198,615				203,143	
60 02 Relocation of existing households and businesses		19,959	4,704	24,664				26,457	
70 VEHICLES (number)	25	192,691	0	192,691	\$7,708		9%	212,941	
70 01 Light Rail	25	186,771		186,771	\$7,471			206,351	
70 02 Heavy Rail	0			0				0	
70 03 Commuter Rail	0			0				0	
70 04 Bus	0			0				0	
70 05 Other	0	5,920		5,920				6,590	
70 06 Non-revenue vehicles	0			0				0	
70 07 Spare parts	0			0				0	
80 PROFESSIONAL SERVICES (applies to Cats. 10-50)	16.20	535,369	6,032	541,401	\$33,420	46%	24%	571,658	
80 01 Project Development		87,150		87,150				87,150	
80 02 Engineering		136,688		136,688				139,766	
80 03 Project Management for Design and Construction		131,594	5,872	137,466				148,555	
80 04 Construction Administration & Management		76,410		76,410				83,269	
80 05 Professional Liability and other Non-Construction Insurance		32,697		32,697				34,535	
80 06 Legal Permits Review Fees by other agencies cities etc		5,530	88	5,618				5,805	
80 07 Surveys Testing Investigation Inspection		14,214	73	14,287				15,164	
80 08 Start up		51,086		51,086				57,413	
Subtotal (10 - 80)	16.20	2,072,032	56,000	2,128,032	\$131,360		95%	2,289,689	
90 UNALLOCATED CONTINGENCY				81,652			4%	90,536	
Subtotal (10 - 90)	16.20			2,209,684	\$136,400		99%	2,380,224	
100 FINANCE CHARGES				24,128			1%	26,806	
Total Project Cost (10 - 100)	16.20			2,233,812	\$137,890		100%	2,407,030	
Allocated Contingency as % of Base Yr Dollars w/o Contingency				2.70%					
Unallocated Contingency as % of Base Yr Dollars w/o Contingency				3.94%					
Total Contingency as % of Base Yr Dollars w/o Contingency				6.64%					
Unallocated Contingency as % of Subtotal (10 - 80)				3.84%					
YOE Construction Cost per Mile (X000)								\$78,734	
YOE Total Project Cost per Mile Not Including Vehicles (X000)								\$135,438	
YOE Total Project Cost per Mile (X000)								\$148,582	

Appendix 8 Project Schedule

The following is the Purple Line project Critical Path (Longest Path) Schedule, based on MTA's preliminary updated Integrated Master Project Schedule progressed through January 15, 2020, but for which final agreement with the P3 Concessionaire has not yet been reached. As noted in the body of the report, the schedule as reflected here will likely be superseded by the most recent fully resource loaded phased schedule currently under negotiation.




Activity ID	Activity Name	Original Duration	Start	Finish	2019			2020			2021			2022			2023				
					D	F	M	J	J	A	S	O	N	D	F	M	J	J	A	S	O
■ PWXC2294	Emergency Service Drills	7	30-Sep-22	07-Oct-22																	
■ PWXC1474	Total Trip Time Demonstration - Measure Twops (step 1) night testing	10	07-Oct-22	17-Oct-22																	
■ PWXC1544	Total Trip Time Demonstration - Measure Ttot, Td, Ttb & T other (step 2)	20	17-Oct-22	06-Nov-22																	
■ PWXC1554	Total Trip Time Demonstration - Calculations & Determinations (step 3-5)	2	07-Nov-22	08-Nov-22																	
■ PWXC1564	Total Trip Time Demonstration - Dev & Submit for Approval Total Trip Run Time Report	3	09-Nov-22	11-Nov-22																	
■ PWXC1574	Total Trip Time Demonstration - MTA/PLTP Consultation on Total Trip Time Report	5	12-Nov-22	16-Nov-22																	
■ PWXC0112	Revenue Service Demonstration Testing	16	17-Nov-22	02-Dec-22																	
■ PWXC1484	Develop & Submit for Comment Revenue Service Demonstration Test Report TP 2.7.3	2	05-Dec-22	06-Dec-22																	
■ PWXC1494	MTA Review & Comment Revenue Service Demonstration Test Report	10	07-Dec-22	20-Dec-22																	
■ PWXC0114	Develop Ready to Start Revenue Service Notice	5	16-Dec-22	22-Dec-22																	
■ PWMS0070	PLTP Issue Notice of Readiness to Commence Revenue Service	1	23-Dec-22	23-Dec-22																	
■ PWMS0080	Independent Eng Issue Report on Revenue Service Achieved	2	24-Dec-22	25-Dec-22																	
■ PWMS0100	PLTP Commencement of Revenue Service	0	27-Dec-22*																		
■ PWMS0090	Independent Eng Issues Certificate Of Revenue Service Availability	2	26-Dec-22	27-Dec-22																	
■ PWMS0110	PLTP Completion of Punchlist Items & Contract Submittals	130	28-Dec-22	30-Jun-23																	
■ PWMS0120	PLTP Provide Notice of Final Completion	0	0	30-Jun-23																	
■ PWMS0130	Owner Issue Certificate of Final Completion	0	0	03-Jul-23																	
■ PWLE0290	Owner Issue Certificate of Final Completion	0	0	03-Jul-23																	
■ Area 3 - Sta 429+05 to 962+37		224	02-Dec-19A	03-Mar-21																	
■ Segment 7 - Sta 706+00 to 962+37		224	02-Dec-19 A	03-Mar-21																	
■ 37RD1580	IG&D and BMPs - Sta 958 - 962 (New Carrollton - Parking Lot)	9	02-Dec-19 A	16-Jan-20																	
■ 37RD1590	Relocate / Install Drainage - Sta 958 - 962 (New Carrollton - Parking Lot)	36	17-Jan-20	29-Feb-20																	
■ 37RD1590	Final Grading - Sta 958 - 962 (New Carrollton - Parking Lot)	14	02-Mar-20	17-Mar-20																	
■ 37ST0232	Construct East End Parking Lots Paving/Striping - Sitework - New Carrollton	40	12-Mar-20	27-Apr-20																	
■ 37RD1360	Establish MOT and Temp Detours - Sta 949 - 955 (New Carrollton - Bus loop)	6	28-Apr-20	04-May-20																	
■ 37RD1370	IG&D and BMPs - Sta 949 - 955 (New Carrollton - Bus loop)	5	05-May-20	09-May-20																	
■ 37RD1380	Clear / Grubbing - Sta 949 - 955 (New Carrollton - Bus loop) (Non-Forested)	5	11-May-20	15-May-20																	
■ 37RD1390	Demo existing roadway - Sta 949 - 955 (New Carrollton - Bus loop)	6	16-May-20	22-May-20																	
■ 37RD1400	Relocate / Install Drainage - Sta 949 - 955 (New Carrollton - Bus loop)	35	23-May-20	04-Jul-20																	
■ 37RD1790	Construct Surface Sand Filter SF-157-02 - Sta 954+00 (New Carrollton - Bus loop)	25	06-Jul-20	03-Aug-20																	
■ 37RD2340	Construct Surface Sand Filter SF-157-01 - Sta 951+00 (New Carrollton - Bus loop)	25	06-Jul-20	03-Aug-20																	
■ 37RD1410	Final Grading - Sta 949 - 955 (New Carrollton - Bus loop)	16	04-Aug-20	21-Aug-20																	
■ 37EM3602	Site Grading Complete for TPSS Q8	0	0	26-Sep-20																	
■ 37RD4070	Construct Sub-Grade - Sta 949 - 955 (New Carrollton - Bus loop)	30	22-Aug-20	26-Sep-20																	
■ 37TP0100	Install CH-14 Conduit - Sta 921+00 to 950+55	10	16-Sep-20	26-Sep-20																	
■ 37TP0105	Construct Site Ductbanks TPSS Q8 - Sta 921+00 to 950+55	10	28-Sep-20	08-Oct-20																	
■ 37RD4080	Install Sub-Ballast - Sta 949 - 955 (New Carrollton - Bus loop)	30	28-Sep-20	02-Nov-20																	
■ 37RD4205	Excavate/Install/Backfill Surface Trough, Manholes and Handholes - Sta 950+55 to 962	10	03-Nov-20	14-Nov-20																	
■ 37TW1340	Station 950+55 - 962+37, (2,364 Ft Ballast Track) - Rough Cut Grade Complete	0	0	14-Nov-20																	
■ 37OC5100	Station 950+55 - 962+37, (2,364 Ft Ballast Track) - DFRP OCS Foundations	9	16-Nov-20	25-Nov-20																	
■ 37TW5000	Station 951+84 - 953+40, (#6 DXO) - Install Pre-Ballast	8	27-Nov-20	05-Dec-20																	
■ 37TW5010	Station 951+84 - 953+40, (#6 DXO) - Construct Turnouts	16	07-Dec-20	24-Dec-20																	
■ 37TW5020	Station 951+84 - 953+40, (#6 DXO) - Install Ballast	4	26-Dec-20	30-Dec-20																	
■ 37TW5030	Station 951+84 - 953+40, (#6 DXO) - Surface, Line, & Dress Track	4	31-Dec-20	04-Jan-21																	
■ 37TW5040	Station 951+84 - 953+40, (#6 DXO) - Weld Turnout	16	05-Jan-21	22-Jan-21																	
■ 37OC5110	Station 950+55 - 962+37, (2,364 Ft Ballast Track) - Track Complete - Commence OCS	0	0	22-Jan-21																	
■ 37OC5220	OCS: Install / Ground Poles, Downguys, BWA & Signs Station 950+55 - 962+37, (2,364	4	23-Jan-21	27-Jan-21																	
■ 37CM0002	Install Communications Equip - Test Track Area Elin Rd	60	23-Nov-20	02-Feb-21																	
■ 37CM0004	Pull & Term Communications Wire & Fiber - Test Track Area Elin Rd	30	05-Jan-21	08-Feb-21																	
■ 37MS0002	Segment 7 Test Track Complete	0	0	03-Mar-21																	
■ 37XC0008	Checkout & Testing Communications System - Test Track	20	09-Feb-21	03-Mar-21																	

Appendix 9 Vehicle Status Report

Per OP25, this item is issued quarterly. Refer to the March 2020 Monitoring Report for the most recent update.

Appendix 10 Construction Photographs



(photo: MTA)

Photo 1: First segment of concrete roof slab at the Plymouth Tunnel east cut and cover section.



(photo: MTA)

Photo 2: Rail delivery and storage in preparation for track construction along River Road.