

COMPREHENSIVE MONTHLY REPORT

January 2017

**Dulles Corridor Metrorail Project
Phase 2
(Wiehle Avenue Station to Ashburn Station)**

Metropolitan Washington Airports Authority
Washington, DC

March 6, 2017

PMOC Contract Number: DTFT60-14-D-00011

Task Order Number: 005, **Project Number:** DC-27-5331, **Work Order No.** 02

OPs Referenced: 01, 25

Hill International, Inc.

One Commerce Square

2005 Market Street, 17th Floor

Philadelphia, PA 19103

PMOC Lead: 

Length of Time PMOC Assigned to Project: 3.5 years

Length of Time PMOC Lead Assigned to Project: 3.5 years

EXECUTIVE SUMMARY

The Project Management Oversight Contractor (PMOC) met with Metropolitan Washington Airports Authority (MWAA) on *February 13, 2017, in conjunction with the Quarterly Progress Review Meeting*, to conduct the monthly progress meetings for work performed in *January 2017* on Phase 1 and Phase 2 of the Locally Preferred Alternative (LPA) for the Dulles Corridor Metrorail Project. The Phase 2 project extends from the Wiehle Avenue Station in Fairfax County through Dulles International Airport to the Route 772 Station in Loudoun County. The PMOC plans to conduct future PMOC monthly progress meetings during the second week of each month.

1. Project Description

Phase 2 of the Project is an extension of Washington Metropolitan Area Transportation Authority (WMATA) heavy rail system and will provide 11.4 route miles of new track from the interim terminus at Wiehle-Reston East Station through Washington Dulles International Airport ("Dulles Airport") to a terminus in eastern Loudoun County. Phase 2 includes six new stations: Reston Town Center, Herndon, Innovation Center, Dulles Airport, Loudoun Gateway (Route 606) and Ashburn (Route 772) Stations. Phase 2 also includes a maintenance and storage yard facility at Dulles Airport, wayside facilities (including traction power substations, tiebreaker stations, and stormwater management ponds along the alignment), 5 new parking facilities with a total of 8,900 parking spaces, and sixty-four new railcars. The current Phase 2 project budget is \$2,778,235,564 exclusive of parking facilities and finance costs.

2. Project Status

MWAA announced on April 27, 2015 that they anticipated a delay of thirteen months to the Project. Change Order 066 granted the Package A Contractor 396 days of excusable delay which makes the revised Scheduled Substantial Completion Date (SSCD) August 7, 2019. *The latest Project Master Schedule through December 31, 2016 continues to indicate the contractual SSCD of August 7, 2019. The Package A Contractor's latest schedule through December 31, 2016, which was "not accepted" by MWAA indicates a forecasted SSCD of December 11, 2019, a total slippage of 126 calendar days, a slippage of nine calendar days compared to the November 2016 schedule update.* MWAA's Project Master Schedule has indicated that the Revenue Service Date (RSD) is anticipated to be *June 9, 2020 based on CRC's unapproved schedule update. However, MWAA's forecast RSD is March 31, 2020.*

MWAA continues with close out activities for Phase 1. The silt removal and seeding at Pond #6 in Fairfax County was completed on September 22, 2016, closing out the Fairfax County Punch List. The Heat Tape Upgrades have been completed with all 196 locations upgraded. WMATA has tested all but ten installations. Of the installations tested, WMATA has found only three that require re-work. In addition, there are remaining punch list items from VDOT. VDOT and MWAA continue to work toward resolution of the VDOT Punch List and met with DTP on December 14, 2016 to present the work that DTP is to complete. DTP's response is expected during the week of February 13, 2017. MWAA reports that the Task Order for the design of Old Meadow Road was issued on January 19, 2017 and the contractor's cost proposal is expected by the end of February. Old Meadow Road construction is estimated to be completed in April 2018. The closeout of the FFGA is expected to

occur six to eight months following payment of final Project costs which is expected to extend until mid-2018.

3. Core Accountability Information

TIFIA Core Accountability Items			
Project Status:		Original at TIFIA:	Current Estimate (EAC):
Cost	Cost Estimate	\$2,778,235,564	\$2,778,235,564
Contingency	Unallocated Contingency	\$551,451,179	\$447,121,219
	Total Contingency (allocated plus Unallocated)	\$551,451,179	\$447,121,219
Schedule	Revenue Service Date	1/31/19	6/9/20*
		Amount (\$)	Percent (as percent of total)
Planned Value to	Total budgeted cost of work scheduled to date <i>(if available)</i>	\$1,428,294,305	61%
Earned Value to	Budgeted cost of work completed to date, i.e. actual total value of work earned or done <i>(if available)</i>	\$1,062,196,992	46%
Actual Cost	Total cost of work completed to date <i>(actual total expenditures)</i>	\$1,067,719,590	46%
		Amount (\$)	Percent
Contracts	Total contract awarded to date		(as percent of all total)
	Total construction contract awarded to date (construction contracts only)	\$1,436,716,297	99%
	Physical construction work completed (amount of construction contract work actually completed)	\$766,386,564	53.1%
Major Issues	Status	Comments / Action / Planned Action	
1	SWM changes to Package A – 13 month delay	Cost yet to be negotiated.	
2	Package B Design Delays, thru June 1, 2016	Global settlement 128 days. Cost yet to be finalized	
3	Airports Authority’s Extended Management Cost (13 month delay)	Cost yet to be finalized	
4	Communications System Scope of Work – Fire Alarm and Intrusion Alarm systems separation.	Risk realized. Cost yet to be finalized.	
5	Coordination of Package B and Package A interface	<i>Package A has forecasted interface supply dates up to 2 months behind Package B’s need dates.</i>	
Date of Next Quarterly Meeting (if known):		May 15, 2017	

- MWAA forecast for RSD is March 31, 2020.

4. Major Problems/Issues

1. Stormwater/Early Design Changes in Package A have resulted in a thirteen month delay to the Project's construction substantial completion date to August 7, 2019.
2. The additional construction costs related to the Stormwater/Early Design Changes and attendant increased overhead costs have yet to be determined. MWAA has requested and obtained additional information regarding delay costs from CRC and expects to reach cost resolution during the first quarter of 2017; [REDACTED]
[REDACTED] MWAA has submitted their consultant's (Delta Consulting) evaluation of the claim to CRC submitted their certified claim in the amount of \$157.9 million on January 4, 2017. MWAA will respond to the claim by March 4, 2017.
3. The Package A contractor has encountered harder rock than anticipated at some locations which has forced the contractor to go to Directional Boring or hand mining rather than using a Jack and Bore Procedure. The contractor has redesigned the utility connections at stations to mitigate the impact.
4. *The delays experienced by the Package A Contractor could have a negative schedule impact on the Package B Contractor who will have to tie-in the Maintenance Facility lead and systems to the mainline. At this time, the Package A Contractor estimates providing utility and systems interface work two weeks and 2 months (respectively) later than the Package B contractor needs them. MWAA continues to work with the contractors for Packages A and B to mitigate any impacts at the interface points.*
5. A major open item in the close out of Phase 1 is the Virginia Department of Transportation (VDOT) punch list. Although Phase 1 went into revenue service on July 26, 2014, VDOT did not submit their final punch list until May 16, 2016. VDOT offered to perform the punch list work and developed a cost proposal in the amount of \$36.8 million to perform the work.
[REDACTED]
Meetings between the two parties have made progress in reaching a mutually agreeable resolution. VDOT and MWAA met with DTP on December 14, 2016 to present their scope of work that DTP needs to rectify. DTP's response regarding the pipe deficiencies has been promised by February 17, 2017. It should be noted that approximately 20% of the pipes still need to be videotaped. DTP's response to all other deficiencies is due on March 3, 2017.
6. The Director of Package A, Kevin Volbrecht, left the Project at the end of September. Mr. Volbrecht had served as Deputy Director for Construction on Phase 1 of the Program. Mr. Jay Neider who is currently Deputy Director of Package A is acting as Director of Package A while the recruitment process continues. MWAA reports that they are conducting interviews and expect to fill the position during the second quarter of 2017.

TABLE OF CONTENTS

EXECUTIVE SUMMARY	2
1. PROJECT DESCRIPTION	2
2. PROJECT STATUS	2
3. CORE ACCOUNTABILITY INFORMATION	3
4. MAJOR PROBLEMS/ISSUES	4
MAIN REPORT	6
A. PROJECT STATUS	6
<i>Design Status</i>	6
<i>Real Estate Acquisition</i>	9
<i>Third Party Agreements</i>	11
<i>National Environmental Policy Act (NEPA)</i>	11
B. PROJECT MANAGEMENT PLAN (PMP) AND SUB-PLANS	12
C. PROJECT MANAGEMENT CAPACITY AND CAPABILITY	12
• <i>Project Controls</i>	13
D. PROJECT COST	14
<i>Funding Sources</i>	16
<i>TIFIA Funding Status</i>	17
E. PROJECT SCHEDULE	17
<i>Important Activities – 90-Day Look Ahead</i>	18
F. QUALITY ASSURANCE/QUALITY CONTROL	19
G. SAFETY AND SECURITY	20
H. AMERICANS WITH DISABILITIES ACT (ADA)	20
I. BUY AMERICA	20
J. VEHICLE TECHNOLOGY	21
PROJECT RISKS	21
ACTION ITEMS	22
APPENDICES	23
APPENDIX A – LIST OF ACRONYMS	24
APPENDIX B – PROJECT OVERVIEW AND MAP	26
APPENDIX C – PROJECT MAP	27
APPENDIX D – MWAA SAFETY AND SECURITY CHECKLIST	29
APPENDIX E – Top 10 Project Risks	36

MAIN REPORT

A. Project Status

Design Status

Final design and construction is being performed under DB contracts for Package A as well as for Package B. The design of Package A is 100% complete and the design for Package B is 100% complete with only Directive Letter and/or Owner-directed design changes work to be completed. Fairfax and Loudoun Counties are managing the final design of the parking facilities included in Parking Facilities (formerly Package C). The Counties confirmed their commitment to deliver those elements as a condition precedent to their TIFIA loans.

Construction – Package A

Construction is reported to be 50% complete. As of January 1, 2017, MWAA reported that all of the aerial substructure and support work had been completed and 211 deck spans (72%) had been poured. Crews continue to drill and set anchor bolts and bearings on the pier caps for girders on the guideway columns. Foundation drilling crews continue drilling supports for the stations pedestrian bridges. Crews continue to erect girders from the Yard leads over the eastbound lanes of the Greenway. Inbound and outbound aerial deck spans continue to be poured on the west side of the Dulles Airport Station. Straddle Bent P-108 was cast over the eastbound Greenway and when the concrete strength was reached the forms were removed. The forms will be set on Straddle Bent P-107 in February; Coastal Precast continues to cast girders for shipment to the site.

Construction of track retaining walls and foundations continues in the DIAAH median as temperatures permit. The contractor continues working on cast-in-place wall sections until the weather breaks. Modification work continues along the DIAAH and Dulles Toll Road (DTR) to enable the construction of the Innovation, Herndon and Reston Stations. The Contractor continues drainage work and track wall construction in the DIAAH median to close in the at-grade guideway in preparation for future ballast and track work. The contractor continues to install the protective slabs over the Fairfax Water line crossing west of the Reston Station. Realignment of the westbound Greenway is completed with only minor lane shifts and barrier wall installation remaining. The contractor continues directional boring, as required, to install the required systems and utilities under the DTR and the Greenway. Jack and bore work continues in areas where conditions are permitting this type of excavation and drilling. Hand mining work continues in areas of dense rock for the installation of drainage, utilities and systems required for the stations and operating systems. The Contractor continues the relocation of the DTR south of the Herndon Station.

Century Link Communications lines continue to be relocated to allow the installation of the future pedestrian bridge piers on the north and south sides of the DIAAH/Toll Road. Lighting and the electrical supply to the lights are being relocated in anticipation of the future road widening and facilities development. Work for the 34.5 kV Traction Power Feeder continues with the installation of ductbank and manholes along DIAAH near TPSS #12, #13, #14 and #15. Work continues to tie-in these TPSS locations to the track cable trough. The contractor continues to install 34.5kV ductbank along Rudder Road, Cargo Drive and Autopilot Road. The contractor continues to install ductbank and manholes for the 34.5 kV feed in the Greenway median in advance of guideway structures and abutments. Work also continues on directional drilling of ductbank under Horsepen

Lake for the 34.5kV service to the future Maintenance Yard. The contractor has added a second bore.

Precast erection, grouting and detailing continues at the Innovation Station. Masonry work, electrical rough-in and plumbing work also continues in the station. Construction continues at the North and South Pavilions. Construction of the Pedestrian Bridge Pier continues along with assembly of the Pedestrian Bridge at Innovation Station. The major precast erection was completed in January at Herndon Station. Cast-in-place columns, walls and decks for the South Pavilion continued, as did the Pedestrian Bridge Pier installation. The contractor continues precast erection and station wall backfill work at Reston Station. Station precast continues to be erected at Dulles Station. Station precast platform support beams are being erected. The Walk Back Tunnel tie-in work continues with the installation of waterproofing at the Dulles Station. Station foundation work continues in preparation for precast erection at the Loudoun Gateway Station. Station foundation work continues at the Ashburn Station. Concrete plinth construction continues in the yard leads on the aerial guideway. Cable trough and ballast are being installed along the at-grade guideway in the DIAAH median. Electricians continue tying the internal equipment together at TPSS #15.

Construction – Package B

Construction activities are 30 percent complete. During January 2017, HPCC continued with earthwork operations with soil placement in fill areas using both backfill and imported materials. Rock crushing continues. Track work preparation started in the lay-up area on January 4, 2017. Structural steel work in the Service and Inspection Building (SIB) began on January 7, 2017. Concrete work continued in the blow pit and wheel truing pit areas. Hoist pit hardware installation continued. Hensel Phelps continued working on foundations and stem walls for the Maintenance of Way (MOW) Building and the Transportation Police Building. Hensel Phelps continues to progress utility installation including water lines, ductbank, storm sewer lines and sanitary lines. Work on the retaining wall continued and work on the sanitary lift station continued.

Parking Facilities (formerly Package C)

Fairfax County: Fairfax County is responsible for two parking facilities: one at the Innovation Center Station and one at the Herndon Station. Final design started in fall 2014. Project completion remains scheduled for May 31, 2019 for the Innovation Center Garage and remains as April 30, 2019 for the Herndon Station Garage. The project completions were previously revised by Fairfax County to accommodate the announcement by MWAA of a 13 month schedule delay.

The County's Department of Public Works and Environmental Services is the lead county agency for the design and construction of both parking facilities, and will be responsible for the project management and oversight of both projects.

Fairfax County received bids for the Herndon Station Parking Garage and awarded the contract to Manhattan Construction and the Notice to Proceed was issued on October 31, 2016. The Herndon Garage project cost was revised to \$44.5 million from \$56.7 million based on the winning bid. Fairfax County had a formal groundbreaking for the Herndon Garage on November 30, 2016. *The County received the contractor's detailed construction schedule on January 20, 2017.* A partnering session was held with the Contractor on December 6, 2016.

Bids were opened for the Innovation Center Garage on February 8, 2017 and are under review by Fairfax County.

Loudoun County: Loudoun County is responsible for three parking facilities: one at the Route 606 Station and two at the Route 772 Station.

The RFQ for the Ashburn South and Loudoun Gateway Garages was released on September 1, 2016 consistent with the County’s schedule. Loudoun County is also coordinating with MWA and WMATA regarding the garage fare collection. Comstock is on schedule. Loudoun County has received their detailed garage design and are in the process of reviewing it and providing comments.

Route 772 North (Ashburn North) –Loudoun County reported that the Final Comprehensive Agreement with Comstock was reached on September 9, 2015. At the October 5, 2016 Update Meeting, Loudoun County reported that they had received the Permit Package on August 31, 2016 and the 90% Design has been completed. Loudoun County provided the following updated Comstock schedule for the Ashburn North Garage at the December 7, 2016 Update Meeting.

Milestone	Date
Garage Design	November 2015(A)
Zoning Approvals	December 2015(A)
Construction Drawings	August 2016(A)
Site Planning	September 2016(A)
Obtain Building Permits	December 2016 – Early 2017
Obtain Construction Loan	December 2016 (A)
General Contractor Selection	December 2016 (A)
Garage Construction <i>Complete</i>	January 2018
Operating & Maintenance Plan Development	January 2018
Interim Garage Occupancy Ends	November 2019
Open Metrorail Parking Operations (RSD)	November 2019

The Ashburn North Garage is being constructed as a public privatization arrangement between Loudoun County and Comstock, LLP. Comstock was the developer of the Wiehle-Reston Parking Garage at the Phase 1 terminus. *Loudoun County reported at the February 13, 2017*

meeting that Garage is under construction with the completion of foundation work and the contractor is starting utility work.

Route 772 South (Ashburn South) and Route 606 (Loudoun Gateway) – Loudoun County provided an updated schedule at the November 15, 2016 Monthly Update Meeting and noted that the Pre-Bid Meeting had been held on September 13, 2016. *At the February 13, 2017 Update Meeting, Loudoun County stated that the activities are on schedule. The County also reported that they were on schedule with an April 2017 award date.*

Milestone Activities	Target Date
Advertise/Issue RFQ (Part 1)	September 2016 (A)
Pre-Bid Meeting	September 13, 2016 (A)
Design-Build Team Qualification Short-list	November 14, 2016 (A)
Short-listed Team Interviews	December 6, 2016 (A)
Issue RFP to Short-listed D-B Firms	January 5, 2017 (A)
Award Design Build Contract	<i>March/early April 2017</i>
Target Garages Construction Completion	May 2019

Loudoun County reported that since the Loudoun Gateway is on Airport Property, the County is working with MWAA’s building specifications that require discussions with MWAA on an exception by exception basis. At the December 7th meeting, Loudoun County reported that waivers to administrative and construction standards have been submitted to MWAA.

Loudoun County will prepare documents for a concessionaire to operate and maintain the garages.

Real Estate Acquisition

The status of the Property Acquisitions through December 2016 is shown in the following table.

Property Acquisition Status

Priority	Total Anticipated ¹	PIP ² Complete	Initial Appraisal Complete ³	Revised PIP/ Appraisal Pending ⁴	Offer Made ⁵	Revision in Process	Settlement Reached/ Condemnation Processed ⁶	Acquisition Complete ⁷
1	9 ⁸	9	8	1	8	0	7	6
2A	22	20 ⁹	13	0	14	0	13	12
2B	21	12 ¹⁰	5	0	5	0	3	1
Total¹¹	52	41	26	1	27	0	23	19

Right of Entry (ROE) Status:

- Full Access for Construction has been provided for Parcels 235 and 237.
- Limited ROE for construction provided for Parcels 255 and 236 in February 2016. Full ROE for construction was provided for Parcel 236 in April 2016. Limited ROE for construction was provided for Parcel 228 in June 2016.
- Full Access to Fairfax County-owned property was provided in 2013 for Parcels 213, 223, 232, and 234.
- Full Access to Loudoun County-owned property was provided in 2016 for Parcels 257 and 258.

¹ Total based on current understanding.

² PIP = Property Identification Plan. **Two Priority 2A parcels added this period, a secondary acquisition, Parcel 328 for a newly identified drainage easement and Parcel 263 for a TCE for new curb ramp construction.**

³ Initial appraisals complete for Priority 1 Parcels 207, 214, 220, 237, 262, 255, 253, and 254. One other appraisal placed on hold initially due to dedication revision (Parcel 258). Appraisal complete for Priority 2 Parcels 231, 238, 240, 275, 276, 256, 320, 264, 271, 251, 266, 261, 228, 249, 260, 224, 259 and **349**. Appraisal for the dedicated parcel, Parcel 236 to be prepared.

⁴ New appraisal required for Parcel 237 due to revised utility relocation and pier construction approach will be deferred at request of landowner to account for actual conditions rather than speculated conditions.

⁵ Offers made for Parcel 207, 220, 214, 238, 240, 237, 231, 262, 254, 275, 276, 253, 256, 320, 264, 271, 251, 266, 261, 228, 249, 255, 260, 224, 259, and **349**. Negotiations ongoing for Parcels 237, 228, 259 and **349**. **Impasse established on Parcel 249**. Offers rescinded for Parcels 253 and 271 as the acquisition need for those parcels has been eliminated. An offer is not required for Parcel 236. Condemnation package prepared and filed for Parcels 207, 220, 320, and 260 due to impasse.

⁶ Parcels 207, 214, 220, 240, 253, 231, 264, 276, 275, 238, 262, 320, 254, 256, 261, 236, 266, 251, 255, 271 and 224 complete. Condemnation package submitted to VDOT for approval for Parcels 260 and **249**.

⁷ Parcels 207 (COT), 214, 220 (COT), 240, 231, 264, 276, 275, 238, 262, 320 (COT), 254, 256, 261, 266, and 251. Parcels 253 and 271 offers rescinded; no further action required. Parcel 236 dedication completed in June 2016.

⁸ For the parcel dedicated to Loudoun County (Parcel 258), appraisal will be conducted based on revised areas needed for Project shown on the revised PIP accepted in August 2016.

⁹ Priority 2A PIP status: Parcels 240, 238, 231, 275, 276, 264, 320, 271, 256, 266, 251, 249, 265, 358, 236, 281, 336, 349, 252 and 269 (the latter two are Package B parcels) PIPs Accepted by MWAA. Parcel 236 has proceeded as a proffered dedication. Deed, Plat and PIP preparation were processed simultaneously and completed. Only value appraisal outstanding. **CRC submitted the two new PIPs for review: Parcels 263 and 328**

¹⁰ Priority 2B PIP status: MWAA Accepted PIPs for Parcel 261, 228, 260, 259, 224, 257, 357, 235, 225, 226, 212, and 267. **CRC submitted four PIPs for review: 208, 209, 210, and 211, and is revising one other PIP previously returned: Parcel 227.**

¹¹ Does not include those parcels on which construction will be performed by permit/permission (TRIP II and Fairfax County). Acquisitions/conveyances will be based on as-built conditions and completed prior to Substantial Completion.

Third Party Agreements

MWAA reported that there are six Intergovernmental Agreements required for Phase 2: WMATA, Virginia Department of Transportation (VDOT), Fairfax County, Loudoun County, the Town of Herndon, the Dulles Greenway. As of November 4, 2013, MWAA had executed all six Intergovernmental Agreements.

The summary of the status of the agreements follows.

AGREEMENT	STATUS	NOTES
WMATA – New Agreement	Executed on August 7, 2013	Effective date August 7, 2013
VDOT – Amendment of Phase 1 Agreement	Executed on November 4, 2013	Effective date November 4, 2013
Fairfax County – Amendment of Phase 1 Agreement	Executed on May 28, 2013	Effective date May 28, 2013
Loudoun County	Executed on August 7, 2013	Effective date August 7, 2013
Town of Herndon	Executed on July 9, 2013	Effective date July 9, 2013
TRIP II (Dulles Greenway)	Executed on September 30, 2013	Effective date August 1, 2013
Local Funding Agreement with VDOT for Route 606 improvements	Executed on June 11, 2014	Work was added to the design plans prior to execution of the agreement.

National Environmental Policy Act (NEPA)

MWAA prepared an Environmental Assessment covering the preliminary engineering design refinements for Phase 2, and issued it for public review on May 10, 2012. The FTA Regional Administrator issued a Finding of No Significant Impact (FONSI) on December 17, 2012, that stated there were “no significant environmental or socioeconomic impacts associated with the design refinements for Phase 2 of the Dulles Corridor Metrorail Project.” FTA cautioned that should there be any changes in the location of the parking facilities by the counties, or if they need any additional property for the construction of the parking facilities, MWAA must notify FTA immediately to determine if the environmental documents would need revisions.

On April 24, 2015, MWAA submitted a letter regarding the environmental re-evaluation for the DCMP Phase 2 parking garage refinements to the FTA on June 4, 2015. FTA’s concurrence letter dated August 10, 2015 was received on August 11, 2015.

MWAA last updated their Summary Matrix of Environmental Mitigation Measures to FTA on January 30, 2017.

B. Project Management Plan (PMP) and Sub-plans

MWAA has submitted the PMP and required sub-plans. Below is the status of each plan received by FTA through *December 22, 2016*.

The update **PMP, Version 2.1**, dated June 2016, was submitted to the FTA on June 30, 2016 and the PMOC's comments were submitted to the FTA on July 27, 2016, and FTA forwarded the comments on September 12, 2016. MWAA was to incorporate the comments and submit an updated PMP by October 31, 2016. MWAA submitted a Draft PMP, Version 2.2, to the FTA on October 31, 2016. PMOC provided comments to FTA on December 9, 2016. FTA forwarded the comments to MWAA on December 22, 2016 and requested that the comments be incorporated by January 31, 2017. *PMP Final Version 2.2 was submitted to the FTA on January 31, 2017 and PMOC recommended the FTA approve the document with comments on February 8, 2017.*

MWAA submitted the latest revision of the Phase 2 **Quality Program Plan (QPP)**, Revision 1, to the FTA on March 26, 2013 for FTA review and approval. On September 23, 2013, FTA approved the Phase 2 QPP, Revision 1, and requested that MWAA update it as needed as Phase 2 continues to move forward through final design and construction.

MWAA submitted **Safety and Security Management Plan (SSMP)**, Revision 2 dated February 29, 2016 was submitted it to the PMOC on February 25, 2016. The PMOC provided review comments on the SSMP to FTA on March 8, 2016. WMATA's email of April 13, 2016 stated that they had received the revised SSMP and had no comments. FTA's email of June 15, 2016, accepted the Plan with comments. The SSMP revision is expected by the end of February 2017.

MWAA submitted the revised **Risk and Contingency Management Plan (RCMP)** on May 17, 2016. PMOC requested and received MWAA's Excel worksheets in support of their contingency analysis for review. On August 8, 2016, PMOC requested that the "Draft" watermark be removed and the Final document be formally submitted to the FTA with some minor edits. The Project team submitted the RCMP Rev 2.0 along with FTA requested revisions on August 11, 2016. PMOC recommended that FTA accept the RCMP on September 6, 2016. FTA approved the RCMP dated August 11, 2016 on December 2, 2016. MWAA submitted an updated Risk Register on December 16, 2016 which was discussed with MWAA on January 11, 2017. *On February 10, 2017, PMOC recommended FTA accept the update.*

Since WMATA, rather than MWAA, will be the operator of the completed project, the WMATA **Rail Fleet Management Plan (RFMP)** is the applicable document. WMATA submitted RFMP, Revision J, on August 1, 2013 and FTA accepted it on August 8, 2013.

C. Project Management Capacity and Capability

It is the PMOC's observation that MWAA continues to monitor and control the project in accordance with their procedures.

The PMOC continues to monitor the transition of staff from the Phase 1 project to Phase 2 to ensure that there are adequate levels of dedicated and experienced staff on Phase 2 to ensure effective and efficient progression of final engineering and project management. As of the end

of January 31, 2017, twenty full time equivalents were working on Phase 1. This is the same as December 2016 figure.

MWAA reported that the *estimated* number of full-time equivalents for Phase 2 during January 2017 is 1198 a decrease of 144 from the December 2016 revised actuals of 1342. The January 2017 numbers are composed as follows: MWAA – 30, Virginia Department of Rail and Public Transportation (DRPT) – 1, Virginia Department of Transportation (VDOT) – 5, Washington Metropolitan Area Transit Authority (WMATA) – 35, Project Management Support Services (PMSS) – 117, Capital Rail Constructors (CRC), Package A – 774, and Hensel Phelps Construction Company (HPCC), Package B – 236.

Upon completion of the project, WMATA will become the owner/operator of this extension to the existing Metrorail system. WMATA personnel have been active participants in the Phase 1 project, and the agency will have more staff involved on the Phase 2 project.

• **Project Controls**

MWAA has developed project management procedures with regard to monitoring and controlling project scope, quality, schedule, cost, contingency management, and safety. FTA’s letter of July 8, 2015 approved PMP Version 2.0 and requested that it be updated to reflect the recent organizational changes. This revision was submitted on December 4, 2015 and FTA sent comments to MWAA on February 19, 2016 for incorporation into the next update of the PMP. The update PMP, Version 2.1, dated June 2016, was submitted to the FTA on June 30, 2016 and the PMOC’s comments were submitted to the FTA on July 27, 2016, and FTA forwarded the comments on September 12, 2016. MWAA was to incorporate the comments and submitted PMP Version 2.2 on October 31, 2016. PMOC submitted its comments on the PMP to FTA on December 9, 2016. MWAA is to update the PMP by January 31, 2017, which it did. PMOC recommended that FTA approve PMP Final Version 2.2 on February 8, 2017. It is the PMOC’s observation that MWAA continues to monitor and control the project in accordance with their procedures.

• **Compliance** It is the PMOC’s observation that MWAA continues to follow the required statutes, regulations, and agreements.

• **Disadvantaged Business Enterprise (DBE) Goal** – MWAA developed a DBE Project Goal of 25% of the federal participation cost for Phase 2, which the FTA’s Region 3 Civil Rights Officer reviewed, and subsequently approved on August 26, 2013.

• MWAA continues to review and verify Scheduled DBE participation (Contracts Awarded) and Actual DBE participation (Payments). The following table details DBE Goals, DBE contracts awarded and DBE participation achieved through the last assessment on December 31, 2016. Dollar values are included for the latest assessed period.

PRIME CONTRACTS	DBE GOAL %	DBE CONTRACTS AWARDED (DBEC/TC)	NEW DBE AWARDS DECEMBER 2016	DBE CONTRACTS AWARDED TOWARD GOAL	DBE GOAL ACHIEVED (DBE Pmts/TC)	DBE PAYMENTS DECEMBER 2016
PreEng - PRELIMINARY ENGINEERING	0%	15.77%	\$0	N/A	15.77%	\$0
PMSS - RAIL OFFICE	25%	22.42%	\$0	89.69%	17.64%	\$0
PKG A - DESIGN BUILD CONTRACT	14%	13.74%	\$422,394	98.18%	4.23%	\$2,056,348
PKG B - RAIL YARD AND MAINTENANCE FACILITY	14%	10.89%	\$0	77.79%	2.04%	\$492,272
PKG S - SOL STOCKPILE RELOCATION	25%	37.53%	\$0	150.11%	21.49%	\$0
SI - SPECIAL INSPECTION SERVICES	15%	16.16%	\$0	107.75%	11.06%	\$17,986
ROW - REAL ESTATE ACQUISITION	25%	18.58%	\$0	74.33%	0.00%	\$0
TOTALS			\$ 422,394			\$ 2,566,606

- **Davis-Bacon Act Verification** – MWAA is reporting Davis-Bacon Act verification activities in the Monthly Progress Report. As of the *December 2016* MWAA Monthly Progress Report, DBA compliance monitoring is ongoing including the review of certified payroll reports and Prime Contractor requests to add additional job classifications and wage rates.

D. Project Cost

MWAA’s Phase 2 project budget was \$3,126,450,757, including the cost of the parking facilities funded by Fairfax and Loudoun Counties. This figure is in year-of-expenditure dollars and excludes the finance costs. With the commitment from both Fairfax and Loudoun Counties to fund and procure the parking facilities independently, MWAA has revised its Phase 2 project budget to \$2,778,235,564. This is a deduction of \$348,215,194, which includes associated primary and secondary mitigation for the parking facilities. The SCC budget and expenditure summary for the period ending *December 2016* is shown below. As of *December 2016*, project expenditures total \$1,067,719,590. Based on the budget and expenditures, the total project completion is 46%. This percentage does not include finance charges and contingency.

Dulles Corridor Metrorail Project - Phase 2 All Packages Cost Summary by SCC Code, December 2016

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ¹	BASELINE BUDGET ²	EXPENDITURE IN DECEMBER	EXPENDITURE TO DATE ⁴	ESTIMATE AT COMPLETION ⁵	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ 344,946,326	\$ 167,928,670	\$ 14,128,444	\$ 109,788,664	\$ 202,944,464	\$ 3,818,464
20	Stations	\$ 228,424,057	\$ 227,697,000	\$ 9,254,651	\$ 57,840,875	\$ 215,937,664	\$ 9,063,393
30	Yards, Shops, Admin. Bldgs	\$ 229,857,097	\$ 213,730,843	\$ 9,199,496	\$ 59,907,942	\$ 219,600,567	\$ 5,869,724
40	Site Work and Utility Relocation	\$ 394,075,868	\$ 545,160,692	\$ 25,964,568	\$ 342,500,104	\$ 603,472,536	\$ 57,987,499
50	Systems	\$ 193,794,178	\$ 215,516,247	\$ 12,683,256	\$ 63,836,017	\$ 215,358,979	\$ 10,448,832
60	Right of Way Acquisition	\$ 58,523,267	\$ 58,600,000	\$ 273,266	\$ 6,910,146	\$ 58,488,200	\$ -
70	Vehicles	\$ 212,765,000	\$ 213,613,334	\$ -	\$ 39,832,723	\$ 213,613,334	\$ -
80	Professional Services	\$ 564,398,592	\$ 574,696,366	\$ 8,106,967	\$ 387,103,119	\$ 601,698,601	\$ 26,983,281
90	Contingency ³	\$ 551,451,179	\$ 561,292,412	\$ -	\$ -	\$ 447,121,219	\$ (114,171,193)
TOTAL PROJECT COST		\$ 2,778,235,564	\$ 2,778,235,564	\$ 79,610,648	\$ 1,067,719,590	\$ 2,778,235,564	\$ -

¹ Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev 1c submitted to FTA in November 2013

² Baseline Budget reflects cost loading of Package A baseline schedule approved in February 2014 and redistribution of spare parts budget Baseline Budget for Packages B and S is adjusted to matched the Contract Price Baseline Budget for Contingency is adjusted by \$9.8 million increase which is the net of the underrun in Package S and overrun in Package B

³ All of the contingency resides in SCC 90

⁴ Package A expenditure to date include \$5 million of retainage released in December 2014 Excludes Betterments.

⁵ Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests Excludes Betterments.

On May 14, 2013, MWAA awarded the Package A Contract for final design and construction of the line and stations in the amount of \$1,177,777,000. This was \$307.6 million below the engineer’s estimate, which did not take into account the Insurance line item that was deleted from the contract award amount. In April 2014, MWAA redistributed the SCC budgets to reflect the cost-loaded Final Baseline Schedule for Package A and in April 2015 the SCC budgets were redistributed to reflect the cost-loaded Final Baseline Schedule for Package B.

As of *December 2016*, Contingency Drawdown Requests (CDR) totaling \$104,329,960 have been issued. This includes a contribution to Contingency of \$9,841,233 due to balance of the under run for Package S and the overrun in Package B.

The following are the expenditures through December 2016 by SCC for each of the contract packages. Both Package A and Package B continue to lag the planned performance levels. Both CRC (Package A) and HPCC (Package B) continue to increase their staffing levels, but greater staffing increases are required to meet the Contractual Substantial Completion Dates.

Package A Cost by SCC – December 2016

Dulles Corridor Metrorail Project - Phase 2

Package A Project Cost Summary by SCC Code

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ¹	BASILINE BUDGET ²	EXPENDITURE IN DECEMBER	EXPENDITURE TO DATE ³	ESTIMATE AT COMPLETION ^{4,5}	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ 340,953,449	\$ 163,928,670	\$ 14,128,444	\$ 109,788,664	\$ 198,944,464	\$ 3,818,464
20	Stations	\$ 224,432,514	\$ 223,697,000	\$ 9,254,651	\$ 57,840,875	\$ 211,937,664	\$ 9,063,393
30	Yards, Shops, Admin. Bldgs	\$ 377,285	\$ -		\$ -	\$ -	\$ -
40	Site Work and Utility Relocation	\$ 352,759,752	\$ 509,201,330	\$ 25,023,118	\$ 327,235,702	\$ 565,487,064	\$ 55,961,389
50	Systems	\$ 172,044,132	\$ 188,997,000	\$ 12,683,256	\$ 63,836,017	\$ 188,839,732	\$ 10,448,832
60	Right of Way Acquisition	\$ -	\$ -		\$ -	\$ -	\$ -
70	Vehicles	\$ -	\$ -		\$ -	\$ -	\$ -
80	Professional Services	\$ 87,209,868	\$ 91,953,000	\$ 42,275	\$ 111,504,575	\$ 113,527,096	\$ 21,555,142
90	Contingency	\$ -	\$ -		\$ -	\$ -	\$ -
TOTALS		\$ 1,177,777,000	\$ 1,177,777,000	\$ 61,131,744	\$ 670,205,833	\$ 1,278,736,020	\$ 100,847,220

1 Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev Ic submitted to FTA in November 2013

2 Baseline Budget reflects cost loading of Package A baseline schedule approved in February 2014 and redistribution of spares parts budget This reflects the original contract amount

3 Expenditure to date include \$5 million of retainage released in December 2014 *Excludes Betterments.*

4 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests *Excludes Betterments.*

Package B Cost by SCC – December 2016

Dulles Corridor Metrorail Project - Phase 2

Package B Project Cost Summary by SCC Code

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ^{1,3}	BASILINE BUDGET ²	EXPENDITURE IN DECEMBER	EXPENDITURE TO DATE	ESTIMATE AT COMPLETION ⁴	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ -	\$ -			\$ -	
20	Stations	\$ -	\$ -			\$ -	
30	Yards, Shops, Admin. Bldgs	\$ 202,977,283	\$ 201,238,645	\$ 9,199,496	\$ 54,243,155	\$ 206,610,869	\$ 5,372,224
40	Site Work and Utility Relocation	\$ 25,772,661	\$ 23,296,613	\$ 941,450	\$ 11,665,324	\$ 23,339,006	\$ 42,393
50	Systems	\$ -	\$ 2,772,451			\$ 2,772,451	
60	Right of Way Acquisition	\$ -	\$ -			\$ -	
70	Vehicles	\$ -	\$ 1,558,000			\$ 1,558,000	
80	Professional Services	\$ 20,530,586	\$ 24,123,291	\$ 512,635	\$ 23,821,938	\$ 25,489,224	\$ 1,365,933
90	Contingency	\$ -	\$ -			\$ -	
TOTALS		\$ 249,280,530	\$ 252,989,000	\$ 10,653,581	\$ 89,730,417	\$ 259,769,550	\$ 6,780,550

1 Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev Ic submitted to FTA in November 2013

2 Baseline Budget reflects cost loading of Package B baseline schedule approved in March 2015 This reflects the original contract amount

3 Original Budget includes \$500,000 for the Route 606 improvements at Rail Yard that is now performed outside Package B

4 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests

Package S Cost by SCC – December 2016

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ¹	BASILINE BUDGET ²	EXPENDITURE IN OCTOBER	EXPENDITURE TO DATE	ESTIMATE AT COMPLETION ³	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ -	\$ -			\$ -	
20	Stations	\$ -	\$ -			\$ -	
30	Yards, Shops, Admin. Bldgs	\$ 19,216,990	\$ 5,167,287		\$ 5,664,787	\$ 5,664,787	\$ 497,500
40	Site Work and Utility Relocation	\$ 527,455	\$ 527,455		\$ 529,972	\$ 529,972	\$ 2,517
50	Systems	\$ -	\$ -			\$ -	
60	Right of Way Acquisition	\$ -	\$ -			\$ -	
70	Vehicles	\$ -	\$ -			\$ -	
80	Professional Services	\$ 255,555	\$ 255,555		\$ 255,555	\$ 255,555	
90	Contingency	\$ -	\$ -			\$ -	
TOTALS		\$ 20,000,000	\$ 5,950,297	\$ -	\$ 6,450,314	\$ 6,450,314	\$ 500,017

1 Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev Ic submitted to FTA in November 2013

2 Baseline Budget reflects the original contract amount

3 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests

Through January 2017, approved change orders totaled \$41,684,515 for Package A. Package A change orders approved in January 2017 totaled \$2,926,715. The change orders in process through January 2017 total \$27.181M and 58 Requests For Change (RFC) under evaluation that total approximately \$192.57M in Contractor's proposals for Package A. In addition, MWAA has approved 30 change orders for Package B that total \$1.925M. The change orders in process

through January 2017 total \$1.063M and 48 Requests for Change (RFC) under evaluation that total \$25.463M. This represents a total of \$246.3M or 55.1% of the remaining Project Contingency of \$447.12M at a point where overall Project completion is at 46%. It may be noted that change orders in process and portions of some of the request for change (RFC) under evaluation may already have been funded via contingency drawdowns.

**Dulles Corridor Metrorail Project - Phase 2
Monthly Cost Report, December 2016**

DESCRIPTION	ORIGINAL BUDGET	BASELINE BUDGET ^{3 5}	EXPENDITURE TO DATE ⁴	ESTIMATE AT COMPLETION ⁶	PERCENT OF EAC EXPENDED TO DATE
Design-Build					
Design Build Main Line - Package A	\$ 1,177,777,000	\$ 1,177,777,000	\$ 670,205,833	\$ 1,278,736,020	
Commodity Escalation - Package A	\$ 16,000,000	\$ 16,000,000	\$ -	\$ 16,000,000	
Yard - Package B + Yard Soil Preparation - Package S	\$ 269,280,530	\$ 258,939,297	\$ 96,180,731	\$ 266,219,864	
Commodity Escalation - Package B	\$ 4,000,000	\$ 4,000,000	\$ -	\$ 4,000,000	
Parking Garages - Package C	\$ -	\$ -	\$ -	\$ -	
Design-Build Contracts Total	\$ 1,467,057,530	\$ 1,456,716,297	\$ 766,386,564	\$ 1,564,955,884	49%
Right of Way					
Parcels & Project Management	\$ 58,600,000	\$ 58,600,000	\$ 6,910,146	\$ 58,488,200	
Right Of Way Total	\$ 58,600,000	\$ 58,600,000	\$ 6,910,146	\$ 58,488,200	12%
WMATA Agreement					
Vehicles	\$ 205,868,200	\$ 205,868,200	\$ 39,832,723	\$ 205,868,200	
WMATA Non Revenue Vehicles	\$ 9,250,751	\$ 9,620,781	\$ -	\$ 9,620,781	
WMATA Project Management and Other Costs	\$ 90,205,767	\$ 89,835,737	\$ 10,984,590	\$ 89,835,737	
WMATA Agreement Total	\$ 305,324,718	\$ 305,324,718	\$ 50,817,313	\$ 305,324,718	17%
Preliminary Engineering					
Preliminary Engineering Total	\$ 75,000,000	\$ 75,000,000	\$ 73,266,056	\$ 75,000,000	98%
Airports Authority Services					
Airports Authority Project Management	\$ 64,620,000	\$ 64,620,000	\$ 35,163,422	\$ 65,421,913	
Project Management Support	\$ 140,000,000	\$ 140,000,000	\$ 98,534,850	\$ 140,560,000	
Other Costs ¹	\$ 116,182,137	\$ 116,682,137	\$ 36,641,239	\$ 121,363,630	
Airports Authority Services Total	\$ 320,802,137	\$ 321,302,137	\$ 170,339,511	\$ 327,345,543	52%
Contingency					
Contingency Total	\$ 551,451,179	\$ 561,292,412		\$ 447,121,219	
TOTAL PROJECT COSTS	\$2,778,235,564	\$2,778,235,564	\$1,067,719,590	\$2,778,235,564	46%²

1 Includes Rent, Relocation, OCIP, VDOT, Dulles Rail Consultants, Testing Consultant, DGS, TRIP II, DEQ, Airports Authority Permits/Inspection, Testing Power and Historic/Archaeological Mitigation Estimate at Completion includes Dominion Virginia Power Route 28 to Frying Pan Road Ductbank Installation also

2 This percentage does not include Contingency

3 Baseline Budget for Package A, B and S reflects the Contract Price Baseline Budget for Contingency is adjusted by \$9.8 million increase which is the net of the underrun in Package S and overrun in Package B

4 Package A expenditure to date includes \$5 million of retainage released in December 2014 Excludes Betterments.

5 Baseline Budget for WMATA Agreement is adjusted to align with WMATA's distribution of original budget in invoice #2

6 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests Excludes Betterments.

Funding Sources

Primary funding for Phase 2 (excluding parking facilities) comes from MWAA (8.41%), Fairfax County (18.63%), Loudoun County (9.85%), Commonwealth of Virginia (11.64%), Dulles Toll Road (49.31%), and the Northern Virginia Transportation Authority (2.16%). The Northern Virginia Transportation Authority funding of \$60 million is to be used to fund just the construction of the Innovation Station and was awarded in October 2015 and May 2016. MWAA, Fairfax County, and Loudoun County received a total of \$1.876 billion in direct loans under the United States Department of Transportation (USDOT) Transportation Infrastructure Finance and Innovation Act (TIFIA) credit assistance program to assist in financing their shares.

Funding Source	Phase 2 Funding*	Percentage of Total
Commonwealth of Virginia	\$ 323,300	11.64%
Northern VA Transportation Authority	\$ 60,000	2.16%
Fairfax County	\$ 517,692	18.63%
Loudoun County	\$ 273,597	9.85%
MWAA (Aviation Funds)	\$ 233,698	8.41%
MWAA (Dulles Toll Road)	\$ 1,369,949	49.31%
Total Sources of Funding	\$ 2,778,236	100.00%

* In \$1,000

TIFIA Funding Status

On August 20, 2014, United States Department of Transportation (USDOT) Transportation Infrastructure Finance and Innovation Act (TIFIA) credit assistance program executed a loan with MWAA, not to exceed \$1.278 billion to assist in financing its share. The TIFIA Loan with Loudoun County for up to \$195 million closed on December 9, 2014 and the TIFIA Loan with Fairfax County for up to \$403 million closed on December 17, 2014. The US Department of Transportation has provided \$1.876 billion in TIFIA Loans to support the construction of Phase 2. *As of August 2014*, this represents the largest TIFIA assistance for a single project in the program's history.

E. Project Schedule

Phase 2 is currently in the design/construction phase. Construction began on Package A in June 2014 with the start of utility relocation. The commencement of revenue service is to begin on March 31, 2020, according to the last accepted overall Program Schedule. Since MWAA announced on April 27, 2015 that the Project was incurring a thirteen month delay, a revised baseline schedule has been submitted. Revised Project Milestones are updated based on the accepted-as-noted Package Revised Baseline Schedule in May 2015.

The table below shows the Phase 2 milestones as noted in the *December 31, 2016* Project Master Schedule submitted on *February 7, 2017*, as provided by MWAA. *However, these dates are based on CRC's December 2016 Monthly Schedule Update and HPCC's December 2016 Monthly Schedule Update which were not accepted by MWAA. MWAA has not accepted CRC's monthly Schedule updates since April 2016.* It should also be noted that the TIFIA Loan Agreement with MWAA specifies the Revenue Service Date. The Revenue Operations Date has been reported as 1Q2020 and MWAA is working closely with WMATA to further refine this date. MWAA in its August 11, 2016 TIFIA Recovery Plan has provided a specific Revenue Service Date and has also included it in the most recent update of the Project Master Schedule.

DULLES CORRIDOR PHASE 2 MILESTONES	
DESCRIPTION	DATE
Package A – Design-Build Contract Award	05/14/2013(A)
Package S – Advanced Earthwork Contract IFB	06/27/2013 (A)
Package A – Contract NTP	07/08/2013(A)
Package S – Advanced Earthwork Contract Award	11/01/2013 (A)
Package S – Advanced Earthwork Contract NTP	11/18/2013 (A)
Package B – Contract RFQI	11/12/2013 (A)
Package B – Contract RFP	02/11/2014 (A)
Loudoun County Garages – Board Action on BAFOs	06/10/2014 (A)
Package B – Contract Award	07/29/2014 (A)
Package A – Start of Construction	June 2014 (A)
Fairfax County – Approval of Land Use Cases for Parking Facilities	07/29/2014 (A)
Package B – Contract NTP	08/18/2014 (A)
Package S – Advanced Earthwork Contract Substantial Completion	12/08/2014(A)
Deadline for Fairfax and Loudoun Counties' decision to construct the Parking Facilities	12/29/2014(A)
Fairfax County – Design of Parking Facilities Complete	11/30/16 (A)
Loudoun County – Design of Parking Facilities Complete	01/04/17
Package A – Complete Design	06/12/17
Package A – Complete Aerial Guideway Construction	08/24/17
Package A – Complete At-Grade Guideway Structure Construction	11/6/17
Package A – Station Build-out	02/14/19
Package A – Systems Installation	02/26/19
Fairfax County – Construction of Parking Facilities Complete	04/30/19
Loudoun County - Construction of Parking Facilities Complete	05/31/19
Package A – Forecasted Substantial Completion	12/11/19
<i>Package B - Finish Yard Systems and Commissioning</i>	11/19/18
Package B – Forecasted Substantial Completion	05/07/19
Complete WMATA Operations Readiness Testing	02/09/20
Complete WMATA Revenue Operations Acceptance Testing	06/09/20
Revenue Service Date	06/09/20*
Project Final Acceptance	09/08/20

* As noted in this report, this Revenue Service Date is based on CRC's December Monthly Schedule Update which was not accepted by MWAA. MWAA is forecasting a RSD of March 31, 2020.

Important Activities – 90-Day Look Ahead

- *MWAA to conclude negotiations with CRC on cost impacts of the delay due to SWM Part II-B and design changes at the end of 1Q 2017, although MWAA believes this is optimistic.*
- *MWAA to revise their RCMP based upon the results of their negotiations with CRC for the time delay costs.*
- *Loudoun County to continue the procurement process for the Design-Build of the Loudoun Gateway and Ashburn South Parking Garages.*

Critical Path

CRC's Critical Path as reflected in their December schedule update starts with the Right-of-Way acquisition of Parcel 226 for the North Herndon Pavilion in segment N08 and is followed by the civil site work for the Herndon North Pavilion in segment N08. The path continues to

the facility construction for the Herndon North Pavilion in segment N08. The path then transitions into systems installation in segments N08 and N07 followed by commissioning and integrated testing of entire Package A. It should be noted that CRC's December update was "not accepted" by MWAA due to an inaccurate critical path, the unilateral incorporation of unsubmitted and unapproved fragnets for Potential Change Orders, and non-compliance with contractual requirements.

F. Quality Assurance/Quality Control

The Quality Management Plan, Revision 1, submitted by CRC was approved in January 2014. MWAA added that it has requested that the QC plans be submitted from the CRC subcontractors and vendors. CRC is submitting inspection test plans for MWAA review.

During January 2017, MWAA and CRC audited CRC's Construction Safety and Security/MOT, Rocla Concrete Ties and CRC's Environmental Audit. The audit reports are pending.

MWAA typically submits a rolling six month Audit Schedule at each monthly update meeting. The most recent QA Audit Schedule for February 2017 through June 2017 for Package A is shown below from the February 13, 2017 Update Meeting.

DULLES CORRIDOR METRORAIL PROJECT
Phase 2, Package A
QA Audit and Surveillance 6 Month Schedule
February 2017 through June 2017

Tentative Date	Audit (A) Surveillance (S)	Organization/Activity	Joint Audit/ Surveillance	Lead
2/7-8/17	A	CRC Quality Management Plan	Y	MWAA
2/21-22/17	A	GW Peoples (ballasted track)	N	CRC
3/1-2/17	A	CRC Survey	Y	MWAA
3/22/17	A	JP and Concepts (special track work)	N	CRC
4/11-12/17	A	Schindler Elevator	N	CRC
5/16-17/17	A	Grazzini	N	CRC
6/13-14/17	A	Thompkins – American (hydraulic elevators)	N	CRC
6/21/17 (Rescheduled from 5/17/17)	A	CRC Construction Safety and Security Audit Plan	N	MWAA

During January 2017, MWAA audited Shapiro & Duncan – Mechanical & Plumbing Fabrication and Shockey Precast Group – Architectural & Structural Precasting of

Package B and the reports are pending. The most recent QA Audit Schedule for Package B is shown below.

DULLES CORRIDOR METRORAIL PROJECT
Phase 2, Package B
QA Audit and Surveillance Schedule
February 2017

Tentative Date	Audit (A) Surveillance (S)	Organization/Activity	Joint Audit/ Surveillance	Lead
2/22/17	A	HP - System Safety and Security Certification	N	MWAA

G. Safety and Security

Construction Safety and Security – The contractor’s safety performance reports, including the accident/injury statistics, are included in the MWAA Monthly Progress Reports. However, the PMOC requested that the Accident/Injury Statistics be provided by the fifteenth of each month, ahead of each monthly progress meeting. As of *January 2017*, CRC has recorded 3,522,277 hours worked with 116 first-aid cases, sixteen OSHA recordable cases of which one resulted in lost time, *ninety-six* incidents, twenty-two utility hits, four environmental spills, 11 vehicular accidents, seven property damage claims (>\$1500) and four lost time days. *Two first aid cases, three incidents and one vehicular accident on public roads occurred during January 2017.*

HPCC has recorded 539,922 hours worked with two OSHA recordable (non-lost time) cases, four first-aid cases, one vehicular accident and thirty-one incidents. There were five incident investigations and one first aid case during January 2017.

Safety and Security Working Group (SCWG) is the entity charged with the development of Design and Construction Conformance criteria, checklists and hazard analysis for the Project. This group meets on a monthly basis and continues to function satisfactorily. WMATA is responsible for the Threat and Vulnerability Analysis and has just hired their consultant for this work. The TVA consultant is actively reviewing the designs of the Project.

H. Americans with Disabilities Act (ADA)

There have been no ADA issues reported to date. The design of the Project is ADA compliant.

I. Buy America

There have been no Buy America issues to date.

J. Vehicle Technology

The Project is acquiring 64 new rail cars which are part of WMATA's 7000 Series Rail Car Procurement. Earlier, MWAA procured 64 7000 Series Rail Cars for Phase 1. The monitoring of the rail car procurement is being done under the WMATA PMOC oversight. The production of the Phase 2 railcars will begin in February 2017.

Project Risks

The Project team submitted the RCMP Rev 2.0 along with FTA requested revisions on August 11, 2016. PMOC recommended that FTA accept the RCMP on September 6, 2016. FTA approved the RCMP dated August 11, 2016 on December 2, 2016. MWAA submitted an updated Risk Register on December 16, 2016 which was discussed with MWAA on January 11, 2017 and PMOC recommended that FTA accept it on February 10, 2017.

Budget Risks: MWAA has allocated \$551 million in contingency for the overall project. A contingency management plan has been established for the release of contingency based on contract milestones.

Schedule Risks: The result from MWAA's schedule risk analysis shows that there is less than five percent chance that the Schedule Substantial Completion Date (SSCD) will take place on July 7, 2018. The 80% confidence level date for the SSCD is December 6, 2018, indicating a hypothetical delay of 152 calendar days. The schedule risk analysis performed by the project team was limited to the SSCD. For the Revenue Service Date, the project team has accepted the recommendation by PMOC to include a time contingency of 14 months in the overall program schedule. Overall, the schedule contingency, including the WMATA testing through the Revenue Service Date, is 14 months. With MWAA's announcement on April 27, 2015 that the Project was incurring a thirteen month delay, essentially all of the forecasted Project Schedule Contingency (14 months) has been consumed.

Action Items

MWAA – DULLES CORRIDOR METRORAIL PROJECT PHASE 2- Items for Grantee Action

PR	ITEM	IDENTIFICATION	NATURE of PROBLEM	D	A	I	COMMENTS	STATUS
3	2B	FTA to approve MWAA management plans	MWAA submitted the PMP, QPP, SSMP, RCMP, Permit Management Plan and RAMP.	Y	Y	N	MWAA submitted the Final PMP Version 2.0 on February 9, 2015 that was approved with comments by the FTA on July 8, 2015. The update PMP, Version 2.1, dated June 2016, was submitted to the FTA on June 30, 2016 and the PMOC's comments were submitted to the FTA on July 27, 2016, and FTA forwarded the comments on September 12, 2016. MWAA was to incorporate the comments and submit an updated PMP by October 31, 2016. MWAA submitted PMP Version 2.2 on October 31, 2016 and PMOC provided comments to FTA on December 9, 2016. FTA forwarded the comments to MWAA on December 22, 2016. MWAA submitted PMP Version 2.2 dated January 2017 on January 31, 2017 which PMOC recommended for approval on February 8, 2017.	R

KEY ITEM Note– Items marked with a ‘C’ in the ‘PMO Contractor Status’ column will be dropped from future reports.

Subtask 2A CLIN 0002A – PMP Review
 Subtask 2B CLIN 0002 – On-Site Monitoring

LEGEND

PRIORITY (PR)

1- Most Critical
 2- Critical
 3- Least Critical

GRANTEE ACTION

D – Remedial Action Developed
 A – Remedial Action Approved
 I – Action Implemented

PMO CONTRACTOR STATUS

R – Review On-going
 C – Completed – No further review required

APPENDICES

APPENDIX A – LIST OF ACRONYMS

ACMC	Atlantic Contracting and Material Company
AHJ	Authority Having Jurisdiction
Airport	Dulles Airport
AUP	Agreed Upon Procedures
BAFO	Best and Final Offer
BMP	Best Management Practices
Board	MWAA Board of Directors
CA	Conditional Acceptance (7K Railcars)
CDR	Contingency Drawdown Requests
CPSM	Construction and Professional Services Manual (Commonwealth of Virginia)
CRC	Capital Rail Constructors
DB	Design-Build
DBE	Disadvantaged Business Enterprise
DBOM	Design-Build-Operate-Maintain
DBOM+F	Design-Build-Operate-Maintain-Finance
DCR	Design Change Request
DEQ	Department of Environmental Quality
DHR	Department of Historical Resources
DIAAH	Dulles International Airport Access Highway
DIDB	Disparate Impact and Disproportionate Burden
DTP	Dulles Transit Partners, LLC
DVP	Dominion Virginia Power
EA	Environmental Assessment
FONSI	Finding of No Significant Impact
FTA	Federal Transit Administration
HPCC	Hensel Phelps Construction Company
IFP	Issued for Permit
IPP	Integrated Permit Package
LPA	Locally Preferred Alternative
MWAA	Metropolitan Washington Airports Authority
NEPA	National Environmental Policy Act
NTP	Notice to Proceed
NTSB	National Transportation Safety Board
OCIP	Owner Controlled Insurance Program
PIP	Property Identification Plans
PMOC	Project Management Oversight Contractor
PMSS	Project Management Support Services
PMP	Project Management Plan
PPP	Public-Private Partnership
PRBS	Proposed Revised Baseline Schedule
QA	Quality Assurance
QC	Quality Control
QMP	Quality Management Plan

QPP	Quality Program Plan
RAMP	Real Estate Acquisition Management Plan
RCMP	Risk and Contingency Management Plan
RFMP	Rail Fleet Management Plan
RFQI	Request for Qualifications Information
RFP	Request for Proposal
RBS	Revised Baseline Schedule
SCC	Standard Cost Category
SHPO	State Historic Preservation Office
S&I	Service and Inspection
SSCD	Schedule Substantial Completion Date
SSMP	Safety and Security Management Plan
SSOA	State Safety Oversight Agency
STOMP	Safety and Security Oversight Management Plan (TOC)
SWM	Storm Water Management
SWPPP	Stormwater Pollution Prevention Plan
TBD	To Be Determined
TOC	Tri-state Oversight Committee
TIA	Time Impact Analysis
TIFIA	Transportation Infrastructure Finance and Innovation Act
USDOT	United States Department of Transportation
VDOT	Virginia Department of Transportation
VSMP	Virginia Stormwater Management Program
WFC	West Falls Church
WMATA	Washington Metropolitan Area Transit Authority

APPENDIX B – PROJECT OVERVIEW AND MAP

Project Name: Dulles Corridor Metrorail Project – Phase 2
Grantee: Metropolitan Washington Airports Authority (MWAA)
FTA Regional Contact: Corey Walker, P.E. - FTA Region III, DC Metro Office Engineer
FTA Headquarters Contact: Dale Wegner, P.E. - FTA Headquarters, Project Manager

Scope

Description: Phase 2 of the Project consists of the design and construction 11.4 route miles of new track from the interim terminus at Wiehle-Reston East Station through Washington Dulles International Airport to a terminus in eastern Loudoun County. The current Phase 2 project budget is \$2,778,235,564 exclusive of parking facilities and finance costs. (Overall cost is 3.126 B.)

Guideway: Phase 2 consists of 11.4 miles of elevated and at-grade guideway.

Stations: Phase 2 includes six new stations (Reston Town Center, Herndon, Innovation Center, Dulles Airport, Route 606 and Route 772 Stations).

Support Facility: Phase 2 includes a maintenance and storage yard facility at Dulles Airport, wayside facilities (including traction power substations, tiebreaker stations, stormwater management ponds along the alignment), and five new parking facilities with 8,900 parking spaces.

Vehicles Phase 2 includes sixty-four new railcars.


Current Delivery Milestone Schedule

12/01/2009	Preliminary Engineering Commenced
02/29/2012	Preliminary Engineering Completed
07/08/2013	Package A Design-Build NTP issued
11/18/2013	Package S Design-Build NTP issued
08/18/2014	Package B Design-Build NTP issued
08/20/2014	MWAA TIFIA Loan Executed
5/8/15	Package S Completed
57.5%	Percent Work in Place Complete at the date of this report
57.53%*	Percent Project Schedule Complete at the date of this report
	*Based on new SSCD of August 7, 2019

Cost

\$2,778,235,564	Total project cost in year-of-expenditure dollars (\$YOE) at the date of this report
\$1,067,719,590	Amount of expenditures at the date of this report from a total project budget of \$2,778,235,564
46%	Percent Complete expenditures at the date of this report. (This percentage does not include finance charges and contingency)
\$447,121,219	Total project contingency remaining (allocated and unallocated contingency)

APPENDIX C – PROJECT MAP



APPENDIX D – MWAA SAFETY AND SECURITY CHECKLIST

Project Overview	Dulles Corridor Metrorail Project – Phase 2		
Project Mode (Rail, Bus, BRT, multimode)	Rail		
Project Phase (Preliminary Engineering, Design, Construction, or Start-up)	Design and Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CMGG, etc.)	Design/Build		
Project Plans	Version	Review By FTA	Status
Safety and Security Management Plan	February 2016	Approved on June 16, 2016	MWAA submitted SSMP Rev. 0 dated July 2013 for review and approval in August 2013 in response to comments provided in May 2013. FTA approved the SSMP on November 15, 2013. MWAA submitted SSMP Rev.1 dated February 28, 2015 and PMOC recommended acceptance with comments on May 5, 2015. FTA approved the SSMP with comments on June 15, 2015. MWAA submitted a revised SSMP on February 25, 2016 and PMOC provided comments to the FTA on March 28, 2016. MWAA’s email of April 13, 2016 stated they had no comments on the revised SSMP. FTA accepted the Plan with comments on June 15, 2016. <i>MWAA plans to submit the 2017 update by February 28, 2017.</i>

<p>Safety and Security Certification Plan</p>			<p>MWAA has adopted their contractors' SSCPs as the guiding certification documents. MWAA Accepted "CRC's SSCP on October 10, 2014. MWAA accepted as noted HPCC's SSCP on February 20, 2015. The SSCP was resubmitted on May 28, 2015, and returned "Accepted as Noted" on July 2, 2015. HPCC resubmitted the SCPP on October 8, 2015 and MWAA "accepted as noted" on November 11, 2015. The SSCP was resubmitted on December 9, 2015 and accepted by MWAA on December 21, 2015.</p>
<p>System Safety Program Plan</p>	<p>January 2013</p>		<p>WMATA's 2014 SSPP is effective January 2014 and approved by TOC on April 25, 2014.</p>
<p>System Security Plan or Security and Emergency Preparedness Plan (SEPP)</p>	<p>3/2012</p>	<p>N/A</p>	<p>WMATA submitted a revised SEPP to TOC in March 2012, which the TOC approved on April 23, 2012.</p>

Construction Safety and Security Plan (CSSP)		CRC's CSSP was accepted on December 13, 2013. The CSSP procedures were submitted on June 4, 2014 for information. CRC's CSSP was resubmitted in January 2015 and accepted on February 5, 2015. APMC's CSSP was Accepted as Noted on December 23, 2014. HPCC's CSSP, Rev.1, was accepted by MWAA on December 15, 2014. The Procedures were accepted on March 5, 2015.
Safety and Security Authority	Y/N	Notes/Status
Is the grantee subject to 49 CFR Part 659 State Safety Oversight requirements?	Y	Tri-State Oversight Committee (TOC)
Has the State designated an oversight agency as per Part 659.9?	Y	Tri-State Oversight Committee (TOC)
Has the oversight agency reviewed and approved the grantee's SSPP as per 659.17?	Y	TOC approved an updated WMATA SSPP dated January 2013 on February 15, 2013.
Has the oversight agency reviewed and approved the grantee's Security Plan or SEPP as per Part 659.21?	Y	WMATA SEPP approved on April 23, 2012.
Did the oversight agency participate in the last Quarterly Program Review Meeting?	Y	TOC and/or its contractor (TRA) routinely attend the quarterly meetings, including the most recent on February 13, 2017.
Has the grantee submitted its safety certification plan to the oversight agency?	Y	
Has the grantee implemented security directives issued by the Department of Homeland Security, Transportation Security Administration?	Y	WMATA will be operator. TSA representatives participate in the monthly SCWG meetings.

SSMP Monitoring	Y/N	Notes/Status
Is the SSMP project-specific, clearly demonstrating the scope of safety and security activities for this project?	Y	MWAA's SSMP, Revision 0, dated July 11, 2013 was approved by FTA on November 15, 2013. MWAA submitted SSMP Rev.1 dated February 28, 2015 and FTA accepted the SSMP with comments on June 15, 2015. MWAA submitted a revised SSMP on February 25, 2016. FTA accepted the Plan with comments on June 15, 2016. <i>MWAA plans to submit the 2017 update by February 28, 2017.</i>
Grantee reviews the SSMP and related project plans to determine if updates are necessary?	Y	
Does the grantee implement a process through which the Designated Function (DF) for Safety and DF for Security are integrated into the overall project management team? Please specify.	Y	
Does the grantee maintain a regularly scheduled report on the status of safety and security activities?	Y	
Has the grantee established staffing requirements, procedures and authority for safety and security activities throughout all project phases?	Y	
Does the grantee update the safety and security responsibility matrix/organizational chart as necessary?	Y	
Has the grantee allocated sufficient resources to oversee or carry out safety and security activities?	Y	

Has the grantee developed hazard and vulnerability analysis techniques, including specific types of analysis to be performed during different project phases?	N	Contractors (CRC and HPCC) are responsible for PHAs. A draft copy of the PHA was provided by CRC on June 25, 2014. CRC's Final PHA was submitted to MWAA on December 23, 2015. CRC is to update their PHA in early 2017. HPCC's PHA is to be finalized in early 2017. WMATA is responsible for TVA and selected a TVA Consultant in November 2016. The TVA consultant is actively reviewing the Project designs with a draft report expected on March 1, 2017.
Does the grantee implement regularly scheduled meetings to track to resolution any identified hazards and/or vulnerabilities?	N	CRC and HPCC will resolve all identified hazards and vulnerabilities with final review by the SCWG.
Does the grantee monitor the progress of safety and security activities throughout all project phases? Please describe briefly.	Y	Yes, through SCWG.
Does the grantee ensure the conduct of preliminary hazard and vulnerability analyses? Please specify analyses conducted.	N	MWAA is developing the PHAs through its contractors, CRC and HPCC, and WMATA is responsible for the TVA.
Has the grantee ensured the development of safety design criteria?	Y	
Has the grantee ensured the development of security design criteria?	Y	
Has the grantee ensured conformance with safety and security requirements in design?	N	The safety and security requirement conformance process is ongoing and a report will be issued at the end of the design phase.
Has the grantee verified conformance with safety and security requirements in equipment and materials procurement?	N	<i>This requirement will be met through Construction Specification Conformance.</i>
Has the grantee verified construction specification conformance?	N	The construction specification conformance process is in progress and a report will be issued at the end of the construction phase.
Has the grantee identified safety and security critical tests to be performed prior to passenger operations?	N	
Has the grantee verified conformance with safety and security requirements during testing, inspection and start-up phases?	N	

Does the grantee evaluated change orders, design waivers, or test variances for potential hazards and /or vulnerabilities?	Y	Contractor is responsible for this evaluation.
Has the grantee ensured the performance of safety and security analyses for proposed work-arounds?	N	
Has the grantee demonstrated through meetings or other methods, the integration of safety and security in the following: <ul style="list-style-type: none"> • Activation Plan and Procedures • Integrated Test Plan and Procedures • Operations and Maintenance Plan • Emergency Operations Plan 	N	
Has the grantee issued final safety and security certification?	N	
Has the grantee issued the final safety and security verification report?	N	

Construction Safety	Y/N	Notes/Status
Does the grantee have a documented/implemented Contractor Safety Program with which it expects contractors to comply?	Y	
Does the grantee's contractor(s) have a documented company-wide safety and security program plan?	Y	
Does the grantee's contractor(s) have a site-specific safety and security program plan?	Y	MWAA has accepted the contractor's Construction Safety and Security Plan.
Provide the grantee's OSHA statistics compared to the national average for the same type of work. If the comparison is not favorable, what actions are being taken by the grantee to improve its safety record?	Y	System in place, construction activities have started on Package A. Package B construction started in July 2015.
Does the grantee conduct site audits of the contractor's performance versus required safety/security procedures?	Y	MWAA has developed an Audit schedule. MWAA conducts audits every six months of the Construction Safety and Security and System Safety and Security for both Package A and Package B.

Federal Railroad Administration	Y/N	Notes/Status
If shared track: has grantee submitted its waiver request application to FRA? (Please identify specific regulations for which waivers are being requested)	N/A	This is a Heavy Rail Transit Project. There is no FRA involvement.
If shared corridor: has grantee specified specific measures to address shared corridor safety concerns?	N/A	
Is the Collision Hazard Analysis underway?	N/A	
Other FRA required Hazard Analysis – Fencing, etc.?	N/A	
Does the project have Quiet Zones?	N/A	
Does FRA attend the Quarterly Review Meetings?	N/A	

APPENDIX E – Top 10 Project Risks

RCMP - Top Ten Risks (13 risk events) as of November 2016			
Risk ID	Event Description	(Proposed Primary) Risk Mitigation	Risk Rating
80.02.D.239	Package B Design delays thru June 1, 2016	<ol style="list-style-type: none"> 1) Minimize any further delays working with WMATA. 2) Expedite AHJ reviews where possible 3) Evaluating delay ownership/responsibility 4) Engage 3rd party consultant to assist determination of extended costs 5) Global Settlement 128 days. Risk is partially realized. Cost portion yet to be finalized. 	35
40.08.C.1	CRC's Extended Management Cost for Early Design Changes. 13 months of schedule extension has been settled in Change Order No. 66.	<ol style="list-style-type: none"> 1) Ensure inclusion of known design changes into negotiations 2) Perform cost and schedule impact analysis prior to directing changes 3) Third party analyze CRC's proposal and assist project team with negotiations 4) Risk realized. Cost yet to be negotiated 	25
80.03.C.1	Airports Authority's Extended Management Cost for Early Design Changes due to 13 months of schedule extension which was settled in Change Order No. 66. This cost includes Airports Authority, Project Management Support Services and Washington Metropolitan Area Transit Authority.	Proactively manage the staff to efficiently address and attend the project needs while minimizing cost. <i>Risk realized. Cost yet to be finalized.</i>	25
50.05.C.153 NEW*	Communications System Scope of Work – Fire Alarm and Intrusion Alarm systems separation.	<i>The designs for these changes have been finalized and the changes to construction have been reduced. The increased costs are mainly due to additional material and labor. Risk realized. Cost yet to be finalized.</i>	25
40.08.C.221	Coordination of Package B and Package A interface	<ol style="list-style-type: none"> 1) Work with CRC to improve interfaces dates. 2) HP finishes per Contract schedule, demobilizes, reduces staff and then remobs for Pkg A interface testing 3) HP to provide temporary means to complete testing 4) Pkg B interface need dates are getting closer to Pkg A interfaces 	25
80.03.C.2 NEW*	Request for Equitable Adjustment Part 2 (REA-2) (for changes included in CO-66 but were not finalized)	<i>The notice of change was for info only at this time and has been not submitted with an associated schedule in P6 native format for evaluation. Project team is reviewing the submitted document. Will review details once the native schedule file is submitted.</i>	21
80.03.C.3 NEW*	Revised Baseline Schedule version REA-X (for changes post CO-66)	<i>Working to avoid further impacts, perceived or otherwise delay the schedule. Minimize directed changes and objective monitor CRC's performance to</i>	21
80.02.D.240 NEW*	Package B Design delays beyond June 1, 2016	<ol style="list-style-type: none"> 1) Spot mitigation of issues as arise 2) Expediting owner reviews, negotiating acceleration, coordinate with management. 	21
50.05.C.150	Communications System Scope of Work - Changes to match Phase 1 and RFP requirements.	<i>The designs for these changes have been finalized and the changes to construction have been reduced. The increased costs are due mainly to additional material and labor. Risk realized. Cost yet to be finalized.</i>	20
80.08.C.196	WMATA does not complete testing, start-up or final acceptance in a timely manner.	Phase 1 Testing and Startup provided experience and lessons learned that improved both the Airports Authority and WMATA's processes, particularly in mutual understating and appreciation for timely communications and coordinated interactions. WMATA has larger staff in support of Phase 2 project. Any part of the corporate agreement, any major outstanding issues or disagreements are deferred to the executive committee to resolve.	16
50.05.C.151 NEW*	Communications System Scope of Work – PIDS	<i>The designs for these changes have been finalized and the changes to construction have been reduced. The increased costs are due to additional mounting equipment and the modified interface with the Metrorail PIDS system. Risk realized. Cost yet to be finalized.</i>	15
50.05.C.152 NEW*	Communications System Scope of Work – FIA/PAS Separation	<i>The designs for these changes have been finalized and the changes to construction have been reduced. The increased costs are due mainly to additional material and labor.</i>	15
20.01.C.1 NEW*	Air conditioning in elevator and escalator machine rooms & modifications to VT specs	<ol style="list-style-type: none"> 1) Successfully negotiate costs related to Air Conditioning of the Machine Rooms (building size, ductwork, AHUs, louvers and dampers) 2) Reduce requested changes to specifications to essential elements 	15